	PROVINCIAL ENGINEER'S OFFICE	December
		Month
	Accomplishment Report	2023
		Year

I. PHYSICAL AND FINANCIAL STATUS OF PROGRAMS/PROJECTS/ACTIVITIES IMPLEMENTATION CLASSIFIED INTO EDF, MIXED FUNDING, NATIONAL FUNDED, CAPITAL OUTLAY, TOBACCO EXCISE TAX, HFEP, LGSF, SEF

A. INFRASTRUCTURE SERVICES

1	2	3	4	5	6	7	8	9
	COST (PHP)	PHYSICAL STATUS (%)			FINANCIAL STATUS (PhP)			REMARKS
a. Name of Project	a. Programmed Amount	Target	Actual	Slippage	Disbursed	Balance	% Utilization	Indicate issues/ concerns/recommendations
b. Date Started	b. Bidded Cost							
c. Target Completion Date	c. Revised							
d. Actual Completion Date								
e. Location								
f. Funding Source								
g. Implementing Office								
h. Name of Contractor								

I. ECONOMIC DEVELOPMENT FUND

A. ROADS

a. Improvement of Andarayan- Villa Luz Farm to Market Road, Delfin Albano, Isabela	a. 4,000,000.00	100.00%	100.00%	0.00%		4,000,000.00	0.00%	Project completed.
b. 6/13/2022	b. 3,993,868.43							
c. 8/11/2022	c. 3,993,587.95							
d. 12/14/2022								
e. Delfin Albano, Isabela								
f. Economic Development Fund 2022								
g. Provincial Engineer's Office								
h. Dragon Twelve Builders and Construction Supply								
a. Improvement of San Isidro- Concepcion Farm to Market Road, Delfin Albano, Isabela	a. 4,000,000.00	100.00%	100.00%	0.00%		4,000,000.00	0.00%	Project completed.
b. 6/01/2022	b. 3,994,841.84							
c. 7/30/2022	c. 3,993,854.43							
d. 12/12/2022								
e. Delfin Albano, Isabela								
f. Economic Development Fund 2022								
g. Provincial Engineer's Office								
h. Dragon Twelve Builders and Construction Supply								

a. Improvement of Villa Luz- San Jose Farm to Market Road, Delfin Albano, Isabela	a. 4,000,000.00	100.00%	100.00%	0.00%		4,000,000.00	0.00%	Project completed.
b. 6/01/2022	b. 3,994,580.73							
c. 7/30/2022	c. 3,993,865.40							
d. 12/12/2022								
e. Delfin Albano, Isabela								
f. Economic Development Fund 2022								
g. Provincial Engineer's Office								
h. Dragon Twelve Builders and Construction Supply								
a. Rehabilitation of Quezon- Sto. Tomas Provincial Road, Phase I, Quezon and Sto. Tomas, Isabela	a. 70,000,000.00	100.00%	100.00%	0.00%		70,000,000.00	0.00%	Project completed.
b. 6/11/2022	b. 69,952,990.80							
c.6/10/2023	c.							
d. 6/10/2023								
e.Quezon & Sto. Tomas, Isabela								
f. Economic Development Fund 2022								
g. Provincial Engineer's Office								
h. Dragon Twelve Builders and Construction Supply								
a. Rehabilitation and Concreting of San Roque Bridge Approaches, Sto. Tomas, Isabela	a. 2,000,000.00	100.00%	100.00%	0.00%		2,000,000.00	0.00%	Project completed.
b. 6/01/2022	b. 1,997,212.11							
c. 7/10/2022	c. 1,996,644.71							
d. 10/14/2022								
e. Sto. Tomas, Isabela								
f. Economic Development Fund 2022								
g. Provincial Engineer's Office								
h. Dragon Twelve Builders and Construction Supply								
a. Re-blocking of Delfin Albano- Sto. Tomas Provincial Road (Sto. Tomas Section), Sto. Tomas, Isabela	a. 15,000,000.00	100.00%	100.00%	0.00%			0.00%	Project completed.
b. 8/08/2022	b. 14,993,663.57							
c. 10/16/2022	c. 14,993,287.68							
d. 1/02/2023								
e. Sto. Tomas, Isabela								
f. Economic Development Fund 2022								
g. Provincial Engineer's Office								
h. Dragon Twelve Builders and Construction Supply								

a. Concreting of Barangay Road at Purok 5 6 and 7 Fuyo, City of Ilagan, Isabela	a.	5,000,000.00	100.00%	100.00%	0.00%		5,000,000.00	0.00%	Project completed.
b. 9/28/2022	b.	4,989,048.63							
c. 11/14/2022	c.								
d. 11/14/2022									
e. City of Ilagan, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. A.F. Manuel Construction, Inc.									
a. Road Concreting Along Jct. National Balasig-Massipi Provincial Road, Cabagan, Isabela	a.	5,000,000.00	100.00%	100.00%	0.00%		5,000,000.00	0.00%	Project completed.
b. 8/08/2022	b.	4,993,870.20							
c. 10/07/2022	c.	4,993,248.82							
d. 12/24/2022									
e. Cabagan, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Rehabilitation of Alicia- San Mateo Provincial Road (Antonino Section), Alicia, Isabela	a.	5,000,000.00	100.00%	100.00%	0.00%		5,000,000.00	0.00%	Project completed.
b. 6/11/2022	b.	4,995,623.98							
c. 8/09/2022	c.								
d. 8/09/2022									
e. Alicia, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Mar-Deb Construction and Development Corporation									
a. Concreting of Villa Domingo- Viga Farm to Market Road, Angadanan, Isabela	a.	5,000,000.00	100.00%	100.00%	0.00%		5,000,000.00	0.00%	Project completed.
b. 8/01/2022	b.	4,995,826.61							
c. 9/29/2022	c.								
d.									
e. Angadanan, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Mar-Deb Construction and Development Corporation									
a. Rehabilitation of San Pedro- Quirino Provincial Road, Quirino, Isabela	a.	5,000,000.00	100.00%	100.00%	0.00%		5,000,000.00	0.00%	Project completed.
b. 6/10/2022	b.	4,994,044.01							
c. 7/25/2022	c.								
d. 9/09/2022									
e. Quirino, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									

a. Concreting of Tagaran Farm to Market Road, Cauayan City, Isabela	a.	5,000,000.00	100.00%	100.00%	0.00%		5,000,000.00	0.00%	Project completed.
b. 6/10/2022	b.	4,994,376.19							
c. 8/08/2022	c.								
d. 8/08/2022									
e. Cauayan City, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Mar-Deb Construction and Development Corporation									
a. Road Concreting of Alicia- San Isidro Provincial Road, San Isidro, Isabela	a.	5,000,000.00	100.00%	100.00%	0.00%		5,000,000.00	0.00%	Project completed.
b. 6/24/2022	b.	4,996,530.53							
c. 8/18/2022	c.								
d.									
e. San Isidro, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Mar-Deb Construction and Development Corporation									
a. Rehabilitation/ Improvement of San Juan- Barucbuc-Estrada- Dummon Farm to Market Road, Quezon, Isabela	a.	140,000,000.00	82.16%	73.73%	-8.43%		140,000,000.00	0.00%	Project ongoing.
b. 7/21/2022	b.	139,916,440.24							
c. 9/18/2023	c.								
d.									
e. Quezon, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. FFJJ Construction									

B. BRIDGES

a. Repair of Calinaoan I Bridge, Delfin Albano, Isabela	a.	5,000,000.00	100.00%	100.00%	0.00%		5,000,000.00	0.00%	Project completed.
b. 6/6/2022	b.	4,995,274.54							
c. 8/24/2022	c.								
d.									
e. Delfin Albano, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									

a. Construction/Concreting of Palawan Bridge Approaches with Street Lighting, San Guillermo, Isabela	a. 5,000,000.00	100.00%	100.00%	0.00%		5,000,000.00	0.00%	Project completed.
b. 12/01/2022	b. 4,998,017.92							
c. 2/07/2023	c. 4,998,014.83							
d. 2/14/2023								
e. San Guillermo, Isabela								
f. Reprogramming 2022								
g. Provincial Engineer's Office								
h. A.F. Manueal Construction, Inc.								
a. Drilling/ Installation of Water System with Submersible Pump of Palanan Station Hospital, Palanan, Isabela	a. 300,000.00	100.00%	100.00%	0.00%		300,000.00	0.00%	Project completed.
b. 9/07/2022	b. 299,776.31							
c. 10/06/2022	c.							
d. 10/06/200								
e. Palanan, Isabela								
f. Reprogramming 2021								
g. Provincial Engineer's Office								
h. Dragon Twelve Builders and Construction Supply								

C. DRAINAGE STRUCTURE/ RCBC/RCPC/SLOPE PROTECTION

a. Construction of Slope Protection along Malalam- San Antonio Provincial Road near the San Antonio Region Public Cemetery, Centro, San Antonio, City of Ilagan, Isabela	a. 2,000,000.00	100.00%	100.00%	0.00%		2,000,000.00	0.00%	Project completed.
b. 6/10/2022	b. 1,996,597.67							
c. 7/29/2022	c.							
d. 7/29/2022								
e. City of Ilagan, Isabela								
f. Economic Development Fund 2022								
g. Provincial Engineer's Office								
h. Dragon Twelve Builders and Construction Supply								
a. Proposed Slope Protection & Lined Canal Along Ila-Div. Road at Sta 8+250 to 8+580, Ilagan & Divilacan, Isabela	a. 6,925,887.00	100.00%	100.00%	0.00%		6,925,887.00	0.00%	Project completed.
b. 12/09/2022	b. 6,920,649.44							
c. 3/17/2023	c.							
d. 4/14/2023								
e. Divilacan & City of Ilagan, Isabela								
f. Reprogramming 2022								
g. Provincial Engineer's Office								
h. Dragon Twelve Builders and Construction Supply								

a. Proposed Slope Protection Along Ila. Div. Road at Sta. 4+120 - Sta. 4+150, Ilagan & Divilacan, Isabela	a.	4,997,260.00	100.00%	100.00%	0.00%		4,997,260.00	0.00%	Project completed.
b. 12/05/2022	b.	4,995,028.13							
c. 2/01/2023	c.								
d. 2/01/2023									
e. Divilacan & City of Ilagan, Isabela									
f. TRUST FUND - NDRRAP									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Construction of Damaged Slope Protection along Carappigan Creek, Gamu, Isabela	a.	18,000,000.00	100.00%	100.00%	0.00%		18,000,000.00	0.00%	Project completed.
b. 1/14/2022	b.	17,995,519.63							
c. 3/22/2022	c.								
d.									
e. Gamu, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Construction of Damaged Slope Protection along Ueg Creek, San Mariano, Isabela	a.	5,000,000.00	100.00%	100.00%	0.00%		5,000,000.00	0.00%	Project completed.
b. 1/14/2022	b.	4,994,588.45							
c. 4/13/2022	c.								
d.									
e. Gamu, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Construction of Damaged Slope Protection along Paddad Creek, Alicia, Isabela	a.	5,000,000.00	100.00%	100.00%	0.00%		5,000,000.00	0.00%	Project completed.
b. 1/14/2022	b.	4,994,520.47							
c. 4/04/2022	c.								
d.									
e. Alicia, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Construction of Damaged Slope Protection along Ubbog Creek, Cabatuan, Isabela	a.	5,000,000.00	100.00%	100.00%	0.00%		5,000,000.00	0.00%	Project completed.
b. 1/14/2022	b.	4,994,257.70							
c.4/15/2022	c.								
d.									
e. Cabatuan, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									

a. Construction of Damaged Slope Protection along Sinalugan Creek, Angadanan, Isabela	a.	5,000,000.00	100.00%	100.00%	0.00%		5,000,000.00	0.00%	Project completed.
b. 1/14/2022	b.	4,994,405.84							
c. 4/05/2022	c.								
d.									
e. Angadanan, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Construction of Damaged Slope Protection along Gaddanan Creek, San Mateo, Isabela	a.	5,000,000.00	100.00%	100.00%	0.00%		5,000,000.00	0.00%	Project completed.
b. 1/14/2022	b.	4,994,427.30							
c. 4/06/2022	c.								
d.									
e. San Mateo, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Construction of Damaged Slope Protection along Cabuan- Dalayap- Masigun Creek, Burgos, Isabela	a.	5,000,000.00	100.00%	100.00%	0.00%		5,000,000.00	0.00%	Project completed.
b. 1/14/2022	b.	4,994,099.51							
c. 3/22/2022	c.								
d.									
e. Burgos, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Construction of Damaged Slope Protection along Patawig Creek, Roxas, Isabela	a.	5,000,000.00	100.00%	100.00%	0.00%		5,000,000.00	0.00%	Project completed.
b. 1/14/2022	b.	4,994,303.12							
c. 4/16/2022	c.								
d.									
e. Roxas, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Construction of Damaged Slope Protection along Casili Creek, Mallig, Isabela	a.	5,000,000.00	100.00%	100.00%	0.00%		5,000,000.00	0.00%	Project completed.
b. 1/14/2022	b.	4,994,475.32							
c. 3/20/2022	c.								
d.									
e. Mallig, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									

a. Construction of Damaged Slope Protection along Mallacopa Creek, Aurora, Isabela	a.	5,000,000.00	100.00%	100.00%	0.00%		5,000,000.00	0.00%	Project completed.
b. 1/14/2022	b.	4,952,806.58							
c. 4/03/2022	c.								
d.									
e. Aurora, Isabela									
f. LGSF DRRAP 2021									
g. Provincial Engineer's Office									
h. RSKM Construction Services									
a. Construction of Damaged Slope Protection along Malacopa Creek, Aurora, Isabela	a.	5,000,000.00	100.00%	100.00%	0.00%		5,000,000.00	0.00%	Project completed.
b. 1/20/2022	b.	4,993,523.69							
c. 4/09/2022	c.	4,993,523.69							
d. 4/09/2022									
e. Aurora, Isabela									
f. Reprogramming 2021									
g. Provincial Engineer's Office									
h. RSKM Construction Services									
a. Construction of Drainage Canal at Matusalem FMR, Roxas, Isabela	a.	1,000,000.00	100.00%	100.00%	0.00%		1,000,000.00	0.00%	Project completed.
b. 6/24/2022	b.	997,132.97							
c. 8/05/2022	c.								
d.									
e. Roxas, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Construction of Damaged Slope Protection along Marabulig Creek, Cauayan City, Isabela	a.	5,000,000.00	100.00%	100.00%	0.00%		5,000,000.00	0.00%	Project completed.
b. 1/14/2022	b.	4,994,914.50							
c. 4/08/2022	c.								
d.									
e. Cauayan City, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Construction of Damaged Slope Protection along Colorado Creek, San Guillermo, Isabela	a.	5,000,000.00	100.00%	100.00%	0.00%		5,000,000.00	0.00%	Project completed.
b. 1/14/2022	b.	4,994,933.87							
c. 4/12/2022	c.								
d.									
e. San Guillermo, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									

a. Construction of 2-units, 2 Barrel 3m.x3m. RCBC at Villa Campo, Echague, Isabela	a.	5,656,435.00	100.00%	100.00%	0.00%		5,656,435.00	0.00%	Project completed.
b. 6/11/2022	b.	5,646,321.94							
c. 11/23/2022	c.								
d. 3/20/2023									
e. Echague, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Casan Construction and Trading									
a. Slope Protection along Pagasa- Narra Provincial Road, Echague, Isabela	a.	5,000,000.00	100.00%	100.00%	0.00%		5,000,000.00	0.00%	Project completed.
b. 6/10/2022	b.	4,989,848.22							
c. 10/09/2022	c.								
d. 10/09/2022									
e. Echague, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. R An Construction and Construction Supply									

D. DREDGING/ DESILTING

a. Dredging/ Desilting of Colorado Creek (Phase II), San Guillermo, Isabela	a.	5,000,000.00	100.00%	100.00%	0.00%		5,000,000.00	0.00%	Project completed.
b. 8/01/2022	b.	4,995,607.63							
c. 11/21/2022	c.								
d.									
e. San Guillermo, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Dredging/Desilting of Calinaoan Creek (Phase II), Delfin Albano, Isabela	a.	45,000,000.00	100.00%	98.58%	-1.42%		45,000,000.00	0.00%	Project ongoing.
b. 4/01/2022	b.	44,961,800.54							
c. 6/10/2023	c.								
d.									
e. Delfin Albano, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Dredging/Desilting of Mabangug Creek, Cabagan, Isabela	a.	5,000,000.00	100.00%	100.00%	0.00%		5,000,000.00	0.00%	Project completed.
b. 4/01/2022	b.	4,993,605.80							
c. 6/29/2022	c.								
d.									
e. Cabagan, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									

a. Dredging/Desilting of Aggub- San Juan Creek, Cabagan, Isabela	a.	10,000,000.00	100.00%	100.00%	0.00%		10,000,000.00	0.00%	Project completed.
b. 4/01/2022	b.	9,990,790.95							
c. 10/03/2022	c.	9,990,492.55							
d. 2/16/2023									
e. Cabagan, Isabela									
f. EDF 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Dredging/Desilting of Cullalabo Creek, Sto. Tomas, Isabela	a.	10,000,000.00	100.00%	100.00%	0.00%		10,000,000.00	0.00%	Project completed.
b. 4/01/2022	b.	9,990,566.21							
c. 9/27/2022	c.								
d.									
e. Sto. Tomas, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Dredging/Desilting of Balug Creek, Tumauini, Isabela	a.	15,000,000.00	100.00%	100.00%	0.00%		15,000,000.00	0.00%	Project completed.
b. 4/01/2022	b.	14,989,540.19							
c. 12/11/2022	c.								
d.									
e. Tumauini, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Dredging/Desilting of Lingaling-Carague Creek, Sta. Maria, Isabela	a.	15,000,000.00	100.00%	100.00%	0.00%		15,000,000.00	0.00%	Project completed.
b. 4/01/2022	b.	14,986,365.29							
c. 1/08/2023	c.								
d.									
e. Sta. Maria, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Dredging/Desilting of Ballacayu Creek, San Pablo, Isabela	a.	15,000,000.00	100.00%	100.00%	0.00%		15,000,000.00	0.00%	Project completed.
b. 4/01/2022	b.	14,986,037.79							
c. 12/11/2022	c.								
d.									
e. San Pablo, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									

a. Dredging/Desilting of Sitio Compra Creek, Cabagan, Isabela	a.	5,000,000.00	100.00%	100.00%	0.00%		5,000,000.00	0.00%	Project completed.
b. 4/01/2022	b.	4,993,180.83							
c. 7/21/2022	c.								
d.									
e. Cabagan, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Dredging/Desilting of Nanaguan Creek, City of Ilagan, Isabela	a.	5,800,000.00	100.00%	100.00%	0.00%		5,800,000.00	0.00%	Project completed.
b. 12/12/2022	b.	5,793,601.88							
c. 5/17/2023	c.								
d.									
e. City of Ilagan, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Dredging Desilting of Alibagu Creek, City of Ilagan, Isabela	a.	20,000,000.00	100.00%	100.00%	0.00%		20,000,000.00	0.00%	Project completed.
b. 9/15/2022	b.	19,991,070.16							
c. 11/21/2022	c.								
d.									
e. City of Ilagan, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Dredging/ Desilting of Dredging of Labinab Pequeño Creek, Reina Mercedes, Isabela	a.	10,000,000.00	100.00%	64.74%	-35.26%		10,000,000.00	0.00%	Project ongoing. Request Time Extension.
b. 4/01/2022	b.	9,989,368.58							
c. 10/01/2022	c.								
d.									
e. Reina Mercedes, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Dredging/Desilting of GOC Creek, Gamu, Isabela	a.	10,000,000.00	24.46%	31.52%	7.06%		10,000,000.00	0.00%	Project ongoing.
b. 4/01/2022	b.	9,990,833.15							
c. 10/01/2022	c.								
d.									
e. Gamu, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									

a. Dredging/Desilting of Carappigan Creek (Phase II), Gamu, Isabela	a.	5,000,000.00	100.00%	91.99%	-8.01%		5,000,000.00	0.00%	Project ongoing.
b. 4/01/2022	b.	4,994,544.65							
c. 7/02/2022	c.								
d.									
e. Gamu, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Dredging Desilting of Flores - Rangay Creek (Phase II), Naguilian, Isabela	a.	5,800,000.00	100.00%	100.00%	0.00%		5,800,000.00	0.00%	Project completed.
b. 1/09/2023	b.	5,793,366.37							
c. 6/14/2023	c.								
d.									
e. Naguilian, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Dredging Desilting of Pintor Creek, Union, Gamu, Isabela	a.	5,800,000.00	59.60%	50.20%	-9.40%		5,800,000.00	0.00%	Project ongoing.
b. 1/06/2023	b.	5,794,170.52							
c. 6/07/2023	c.								
d.									
e. Gamu, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Dredging/ Desilting of Rangayan - Aguinaldo Creek, Naguilian, Isabela	a.	5,800,000.00	100.00%	100.00%	0.00%		5,800,000.00	0.00%	Project completed.
b. 1/09/2023	b.	5,793,336.59							
c. 6/14/2023	c.								
d.									
e. Naguilian, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Dredging/ Desilting of Paddad Creek (Phase I), Alicia, Isabela	a.	19,500,000.00	100.00%	100.00%	0.00%		19,500,000.00	0.00%	Project completed.
b.	b.	19,482,708.08							
c.	c.								
d.									
e. Alicia, Isabela									
f.									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									

a. Dredging/ Desilting of Ubbog Creek (Phase I), Cabatuan, Isabela	a.	17,000,000.00	100.00%	100.00%	0.00%		17,000,000.00	0.00%	Project completed.
b.	b.	16,994,692.59							
c.	c.								
d.									
e. Cabatuan, Isabela									
f.									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Dredging/ Desilting of Sinalugan Creek (Phase I), Angadanan, Isabela	a.	17,600,000.00	100.00%	100.00%	0.00%		17,600,000.00	0.00%	Project completed.
b. 8/10/2021	b.	17,567,763.74							
c. 1/31/2022	c.								
d. 1/31/2022									
e. Angadanan, Isabela									
f. EDF 2021									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Dredging/ Desilting of Gaddanan Creek (Phase I), San Mateo, Isabela	a.	17,567,763.07	55.00%	49.65%	-5.35%		17,567,763.07	0.00%	Temporary suspended fue to ROW issues.
b.	b.	17,013,746.98							
c.	c.								
d.									
e. San Mateo, Isabela									
f.									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Dredging/Desilting of Sinalugan Creek Phase II, Angadanan, Isabela	a.	10,000,000.00	100.00%	100.00%	0.00%		10,000,000.00	0.00%	Project completed.
b. 4/01/2022	b.	9,990,529.54							
c. 9/15/2022	c.								
d.									
e. Angadanan, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Dredgin/Desilting of Ingud Sur-Ingud Norte Creek, Angadanan, Isabela	a.	5,800,000.00	100.00%	90.10%	-9.90%		5,800,000.00	0.00%	Project ongoing.
b. 12/12/2022	b.	5,792,637.30							
c. 5/23/2023	c.								
d.									
e. Angadanan, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									

a. Dredging/Desilting of Paludo Creek, Angadanan, Isabela	a. 5,800,000.00	80.00%	88.40%	8.40%		5,800,000.00	0.00%	Project ongoing.
b. 12/12/2022	b. 5,793,625.53							
c. 5/22/2023	c.							
d.								
e. Angadanan, Isabela								
f. Economic Development Fund 2022								
g. Provincial Engineer's Office								
h. Dragon Twelve Builders and Construction Supply								
a. Dredging-Desilting of Dalsem Creek, Angadanan, Isabela	a. 5,800,000.00	78.20%	75.00%	-3.20%		5,800,000.00	0.00%	Project ongoing.
b. 12/12/2022	b. 5,794,729.18							
c. 5/28/2023	c. 5,797,531.67							
d. 5/28/2023								
e. Angadanan, Isabela								
f. Economic Development Fund 2022								
g. Provincial Engineer's Office								
h. Dragon Twelve Builders and Construction Supply								
a. Dredging Desilting of Dona Maria Creek, Angadanan, Isabela	a. 5,800,000.00	97.00%	95.04%	-1.96%		5,800,000.00	0.00%	Project ongoing.
b. 12/12/2022	b. 5,794,116.61							
c. 6/19/2022	c.							
d.								
e. Angadanan, Isabela								
f. Economic Development Fund 2022								
g. Provincial Engineer's Office								
h. Dragon Twelve Builders and Construction Supply								
a. Dredging Desilting of Benda Creek, Angadanan, Isabela	a. 5,800,000.00	92.00%	95.20%	3.20%		5,800,000.00	0.00%	Project ongoing.
b. 1/09/2023	b. 5,792,666.31							
c. 6/15/2023	c.							
d.								
e. Angadanan, Isabela								
f. Economic Development Fund 2022								
g. Provincial Engineer's Office								
h. Dragon Twelve Builders and Construction Supply								
a. Dredging Desilting of Lakay - Lakay Creek, San Agustin, Isabela	a. 20,000,000.00	100.00%	100.00%	0.00%		20,000,000.00	0.00%	Project completed.
b. 9/15/2022	b. 19,990,664.18							
c. 9/16/2023	c.							
d.								
e. San Agustin, Isabela								
f. Economic Development Fund 2022								
g. Provincial Engineer's Office								
h. Dragon Twelve Builders and Construction Supply								

a. Dredging Desilting of Guam Creek, San Guillermo, Isabela	a.	5,800,000.00	100.00%	100.00%	0.00%		5,800,000.00	0.00%	Project completed.
b. 1/09/2023	b.	5,792,583.42							
c. 6/13/2023	c.	5,793,407.47							
d. 6/13/2023									
e. San Guillermo, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Dredging Desilting of Villa Remedios Creek, San Guillermo, Isabela	a.	5,800,000.00	100.00%	100.00%	0.00%		5,800,000.00	0.00%	Project completed.
b. 1/09/2023	b.	5,792,673.00							
c. 6/13/2023	c.	5,792,699.51							
d. 6/13/2023									
e. San Guillermo, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Dredging Desilting of Villa Teresita Creek, San Guillermo, Isabela	a.	5,800,000.00	100.00%	100.00%	0.00%		5,800,000.00	0.00%	Project completed.
b. 1/09/2023	b.	5,792,028.24							
c. 6/13/2023	c.	5,788,546.74							
d. 6/13/2023									
e. San Guillermo, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Dredging Desilting of Barucboc Creek, Quezon, Isabela	a.	10,000,000.00	79.65%	69.66%	-9.99%		10,000,000.00	0.00%	Project ongoing.
b. 8/01/2022	b.	9,993,574.69							
c. 2/08/2023	c.								
d.									
e. Quezon, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Dredging Desilting of Bacnor Creek, Burgos, Isabela	a.	5,800,000.00	100.00%	97.27%	-2.73%		5,800,000.00	0.00%	Project ongoing.
b. 1/09/2023	b.	5,791,706.46							
c. 6/09/2023	c.								
d.									
e. Burgos, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									

a. Dredging Desilting of Macañao Creek, Luna, Isabela	a.	5,800,000.00	100.00%	100.00%	0.00%		5,800,000.00	0.00%	Project completed.
b. 1/09/2023	b.	5,791,784.13							
c. 6/13/2023	c.	5,792,069.50							
d. 6/13/2023									
e. Luna, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Dredging/ Desilting of Casili Creek (Phase II), Mallig, Isabela	a.	5,000,000.00	100.00%	83.90%	-16.10%		5,000,000.00	0.00%	Project ongoing.
b. 8/01/2022	b.	4,995,972.04							
c. 4/30/2022	c.								
d.									
e. Mallig, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Rehabilitation of Slope Protection along Mabbayad-San Miguel Farm to Market Road, Echague, Isabela	a.	5,000,000.00	100.00%	100.00%	0.00%		5,000,000.00	0.00%	Project completed.
b. 5/19/2023	b.	4,993,032.53							
c. 8/24/2023	c.								
d.									
e. Echague, Isabela									
f. PGO 1011-12 CO 1-07-04-990									
g. Provincial Engineer's Office									
h. RAN Construction & Construction Supply									
a. Dredging/ Desilting of Mallacopa Creek (Phase II), Aurora, Isabela	a.	5,000,000.00	100.00%	90.96%	-9.04%		5,000,000.00	0.00%	Project ongoing.
b. 8/01/2022	b.	4,995,255.26							
c. 4/30/2022	c.								
d.									
e. Aurora, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Dredging/ Desilting of Salinungan West Creek, San Mateo, Isabela	a.	5,800,000.00			0.00%		5,800,000.00	0.00%	Not yet started.
b. 11/14/2023	b.	5,794,382.35							
c. 5/14/2024	c.								
d.									
e. San Mateo, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									

a. Dredging/ Desilting of Aguinaldo - Baligatan Creek, Ramon, Isabela	a.	5,800,000.00			0.00%		5,800,000.00	0.00%	Not yet started.
b. 11/14/2023	b.	5,793,157.05							
c. 4/20/2024	c.								
d.									
e. Ramon, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Dredging/ Desilting of Nueva - Era - La Paz, Cabatuan, Isabela	a.	5,800,000.00			0.00%		5,800,000.00	0.00%	Not yet started.
b. 11/14/2023	b.	5,793,658.73							
c. 4/13/2024	c.								
d.									
e. Cabatuan, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Dredging/ Desilting of Nagbukel - Gomez Creek, San Isidro, Isabela	a.	5,800,000.00			0.00%		5,800,000.00	0.00%	Not yet started.
b. 11/13/2023	b.	5,794,740.08							
c. 4/28/2024	c.								
d.									
e. San Isidro, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Dredging/ Desilting of Minante 1 Creek, Cauayan City, Isabela	a.	10,000,000.00	30.00%	98.00%	68.00%		10,000,000.00	0.00%	Project ongoing.
b. 11/14/2023	b.	9,995,780.55							
c. 7/20/2024	c.								
d.									
e. Cauayan City, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									

E. ROAD MAINTENANCE (CMGP)

a. Rehabilitation of Jct. National Malalam- San Antonio Provincial Road, City of Ilagan, Isabela	a.	6,500,000.00	100.00%	100.00%	0.00%		6,500,000.00	0.00%	Project completed.
b. 6/30/2022	b.	6,494,670.99							
c. 9/12/2022	c.								
d. 9/12/2022									
e. City of Ilagan, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									

a. Rehabilitation of Jct. National Lullutan- Quirino- San Pedro- Jct. National Road (Ilagan Side), City of Ilagan, Isabela	a.	8,500,000.00	100.00%	100.00%	0.00%		8,500,000.00	0.00%	Project completed.
b. 6/30/2022	b.	8,492,531.92							
c. 9/22/2022	c.								
d. 9/22/2022									
e. City of Ilagan, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Rehabilitation of Delfin Albano- Sto. Tomas Provincial Road, Sto. Tomas, Isabela	a.	5,000,000.00	100.00%	100.00%	0.00%		5,000,000.00	0.00%	Project completed.
b. 7/01/2022	b.	4,994,086.06							
c. 8/29/2022	c.	4,993,905.56							
d. 12/19/2022									
e. Sto. Tomas, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Rehabilitation of Sta Maria-Sto Tomas Provincial Road, Sta. Maria - Sto. Tomas, Isabela	a.	15,000,000.00	100.00%	100.00%	0.00%		15,000,000.00	0.00%	Project completed.
b. 12/02/2022	b.	14,992,390.49							
c. 2/19/2023	c.								
d. 2/19/2023									
e. Sta. Maria - Sto. Tomas, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Rehabilitation of Jct. National Benito Soliven- Capuseran- Rogus Road, Benito Soliven, Isabela	a.	8,000,000.00	100.00%	100.00%	0.00%		8,000,000.00	0.00%	Project completed.
b. 8/30/2022	b.	7,983,779.65							
c. 9/17/2022	c.	7,983,779.61							
d. 9/17/2022									
e. Benito Soliven, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. GR8 Builders Construction									
a. Rehabilitation of Jct. National La Paz Provincial Road, Cabatuan, Isabela	a.	1,500,000.00	100.00%	100.00%	0.00%		1,500,000.00	0.00%	Project completed.
b. 6/26/2022	b.	1,497,048.88							
c. 8/09/2022	c.								
d. 8/09/2022									
e. Cabatuan, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Mar-Deb Construction and Development Corporation									

a. Rehabilitation of Jct. Provincial Calaccab- Loria Provincial Road, Angadanan, Isabela	a.	1,500,000.00	100.00%	100.00%	0.00%		1,500,000.00	0.00%	Project completed.
b. 6/22/2022	b.	1,496,252.00							
c. 8/05/2022	c.								
d. 8/05/2022									
e. Angadanan, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Mar-Deb Construction and Development Corporation									
a. Rehabilitation of Jct. National Ramon- San Isidro Provincial Road, Ramon, Isabela	a.	3,000,000.00	100.00%	100.00%	0.00%		3,000,000.00	0.00%	Project completed.
b. 6/26/2022	b.	2,996,080.00							
c. 8/14/2022	c.								
d. 8/14/2022									
e. Ramon, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Mar-Deb Construction and Development Corporation									
a. Rehabilitation of Jct. National Old Centro - San Roque Provincial Road, San Mateo, Isabela	a.	2,000,000.00	100.00%	100.00%	0.00%		2,000,000.00	0.00%	Project completed.
b. 8/04/2022	b.	1,995,976.08							
c. 8/23/2022	c.								
d. 8/23/2022									
e. San Mateo, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Mar-Deb Construction and Development Corporation									
a. Rehabilitation of Jones- Lacab Provincial Road, Jones, Isabela	a.	2,000,000.00	100.00%	100.00%	0.00%		2,000,000.00	0.00%	Project completed.
b. 6/22/2022	b.	1,996,114.00							
c. 8/05/2022	c.								
d. 8/05/2022									
e. Jones, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Mar-Deb Construction and Development Corporation									
a. Rehabilitation of Jones- Diarao- Dibuluan Provincial Road, Jones, Isabela	a.	3,000,000.00	100.00%	100.00%	0.00%		3,000,000.00	0.00%	Project completed.
b. 6/26/2022	b.	2,996,372.00							
c. 8/14/2022	c.								
d. 8/14/2022									
e. Jones, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Mar-Deb Construction and Development Corporation									

a. Rehabilitation of Jct. Provincial Quimalabasa- Dabubu Provincial Road, San Agustin, Isabela	a.	3,000,000.00	100.00%	100.00%	0.00%		3,000,000.00	0.00%	Project completed.
b. 6/24/2022	b.	2,995,984.00							
c. 10/14/2022	c.								
d.									
e. San Agustin, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Mar-Deb Construction and Development Corporation									
a. Rehabilitation of Jones - San Guillermo Road, Jones, Isabela	a.	5,000,000.00	100.00%	100.00%	0.00%		5,000,000.00	0.00%	Project completed.
b. 12/07/2022	b.	4,996,829.23							
c. 1/07/2023	c.								
d. 1/07/2023									
e. Jones, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. A.F. Manuel construction, Inc.									
a. Rehabilitation of Dicamay 1 & 2 Barangay Road, Jones, Isabela	a.	5,000,000.00	100.00%	100.00%	0.00%		5,000,000.00	0.00%	Project completed.
b. 12/02/2022	b.	4,927,403.46							
c. 1/15/2023	c.								
d.									
e. Jones, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Mar-Deb Construction and Development Corporation									
a. Rehabilitation of Jct. National Lullutan- Quirino- San Pedro- Jct. National Road (Roxas Side), Roxas, Isabela	a.	4,000,000.00	100.00%	100.00%	0.00%		4,000,000.00	0.00%	Project completed.
b. 6/30/2022	b.	3,994,734.37							
c. 8/28/2022	c.								
d. 11/12/2022									
e. Roxas, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Rehabilitation of Jct Provincial Sto Domingo-Santiago- Jct National Road, Quirino, Isabela	a.	4,000,000.00	100.00%	100.00%	0.00%		4,000,000.00	0.00%	Project completed.
b. 8/05/2022	b.	3,995,863.02							
c. 9/18/2022	c.								
d. 11/27/2022									
e. Quirino, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									

a. Rehabilitation of San Guillermo- Sinalugan- Rizal Provincial Road, San Guillermo, Isabela	a.	5,000,000.00	100.00%	100.00%	0.00%		5,000,000.00	0.00%	Project completed.
b. 6/24/2022	b.	4,995,538.00							
c. 9/01/2022	c.								
d.									
e. San Guillermo, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Mar-Deb Construction and Development Corporation									
a. Rehabilitation of Jct. Provincial San Luis- Villa Concepcion Provincial Road, Cauayan City, Isabela	a.	5,000,000.00	100.00%	100.00%	0.00%		5,000,000.00	0.00%	Project completed.
b. 6/26/2022	b.	4,995,774.00							
c. 9/03/2022	c.								
d. 10/21/2022									
e. Cauayan City, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Mar-Deb Construction and Development Corporation									
a. Rehabilitation of Jones- Echague- San Guillermo Provincial Road (Echague Side), Echague, Isabela	a.	5,000,000.00	100.00%	100.00%	0.00%		5,000,000.00	0.00%	Project completed.
b. 6/30/2022	b.	4,995,933.00							
c. 9/07/2022	c.								
d. 9/07/2022									
e. Echague, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Mar-Deb Construction and Development Corporation									
a. Rehabilitation / Maintenance of JCT Provincial Namnama Dy Abra Provincial Road, Tumauini, Isabela	a.	4,000,000.00	66.67%	68.52%	1.85%		4,000,000.00	0.00%	Project ongoing.
b. 9/23/2023	b.	3,995,839.00							
c. 11/21/2023	c.								
d.									
e. Tumauini, Isabela									
f. EDF 2023									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Rehabilitation / Maintenance of Carmencita - Maui - Aneg. Provincial Road, Delfin Albano, Isabela	a.	4,500,000.00	91.00%	67.18%	-23.82%		4,500,000.00	0.00%	Project ongoing.
b. 9/22/2023	b.	4,495,705.50							
c. 11/20/2023	c.								
d.									
e. Delfin Albano, Isabela									
f. EDF 2023									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									

a. Rehabilitation / Maintenence of Jct. National Luna - Santor Provincial Road (Reina Mercedes Section)	a. 4,500,000.00	80.00%	0.00%	-80.00%		4,500,000.00	0.00%	Project ongoing.
b. 11/13/2023	b. 4,479,856.81							
c. 1/11/2024	c.							
d.								
e. Reina Mercedes, Isabela								
f. EDF 2023								
g. Provincial Engineer's Office								
h. JC Palomo Construction and Construction Supply								
a. Rehabilitation / Maintenence of Jct. National Minallo - Flores - Burgos Provincial Road, Naguilian, Isabela	a. 4,500,000.00	100.00%	60.25%	-39.75%		4,500,000.00	0.00%	Project ongoing.
b. 9/22/2023	b. 4,494,857.80							
c. 11/20/2023	c.							
d.								
e. Naguilian, Isabela								
f. EDF 2023								
g. Provincial Engineer's Office								
h. Camberwell Construction and Supplies								
a. Rehabilitation / Maintenence of Jct. National Gamu - Lullutan Provincial Road (Gamu Section) Gamu, Isabela	a. 4,500,000.00	100.00%	32.91%	-67.09%		4,500,000.00	0.00%	Project ongoing.
b. 9/22/2023	b. 4,494,658.02							
c. 11/20/2023	c.							
d.								
e. Gamu, Isabela								
f. EDF 2023								
g. Provincial Engineer's Office								
h. Camberwell Construction and Supplies								
a. Rehabilitation / Maintenance of Alicia - San Isidro Provincial Road (Alicia Section), Alicia, Isabela	a. 4,500,000.00	70.00%	40.48%	-29.52%		4,500,000.00	0.00%	Project ongoing.
b. 9/22/2023	b. 4,496,899.27							
c. 11/20/2023	c.							
d.								
e. Alicia, Isabela								
f. EDF 2023								
g. Provincial Engineer's Office								
h. Mar-Deb Construction and Development Corporation								
a. Rehabilitation / Maintenance of Jct. National Old Centro - San Roque Provincial Road, San Mateo, Isabela	a. 4,500,000.00	100.00%	55.53%	-44.47%		4,500,000.00	0.00%	Project ongoing.
b. 9/22/2023	b. 4,496,720.57							
c. 11/20/2023	c.							
d.								
e. San Mateo, Isabela								
f. EDF 2023								
g. Provincial Engineer's Office								
h. Mar-Deb Construction and Development Corporation								

a. Rehabilitation/ Maintenance of Jct. National Masaya - Mapalad Provincial Road, San Agustin, Isabela	a. 4,500,000.00	100.00%	3.57%	-96.43%		4,500,000.00	0.00%	Project ongoing.
b. 9/28/2023	b. 4,480,185.80							
c. 11/26/2023	c.							
d.								
e. San Agustin, Isabela								
f. EDF 2023								
g. Provincial Engineer's Office								
h. JC Palomo Construction and Construction Supply								
a. Rehabilitation/ Maintenance of Jct. National Palagao - Addalam Provincial Road, Jones, Isabela	a. 4,500,000.00	100.00%	7.98%	-92.02%		4,500,000.00	0.00%	Project ongoing.
b. 9/28/2023	b. 4,479,921.75							
c. 11/26/2023	c.							
d.								
e. Jones, Isabela								
f. EDF 2023								
g. Provincial Engineer's Office								
h. JC Palomo Construction and Construction Supply								
a. Rehabilitation/ Maintenance of Jct. National San Miguel - Catabban - Dalig Provincial Road, Burgos, Isabela	a. 4,500,000.00	100.00%	6.85%	-93.15%		4,500,000.00	0.00%	Project ongoing.
b. 11/13/2023	b. 4,479,496.75							
c. 1/11/2024	c.							
d.								
e. Burgos, Isabela								
f. EDF 2023								
g. Provincial Engineer's Office								
h. JC Palomo Construction and Construction Supply								
a. Rehabilitation/ Maintenance of Jct. National Payac - San Felipe - Pag Asa Provincial Road (Echague Section), Echague, Isabela	a. 4,500,000.00	100.00%	0.00%	-100.00%		4,500,000.00	0.00%	Project ongoing.
b. 11/13/2023	b. 4,479,641.55							
c. 1/11/2024	c.							
d.								
e. Echague, Isabela								
f. EDF 2023								
g. Provincial Engineer's Office								
h. JC Palomo Construction and Construction Supply								
a. Rehabilitation/ Maintenance of Jct. Provincial San Luis - Villa Concepcion Provincial Road (San Luis Section), Cauayan City, Isabela	a. 4,500,000.00	100.00%	83.73%	-16.27%		4,500,000.00	0.00%	Project ongoing.
b. 9/28/2023	b. 4,494,482.09							
c. 11/21/2023	c.							
d.								
e. Cauayan City, Isabela								
f. EDF 2023								
g. Provincial Engineer's Office								
h. Mar-Deb Construction and Development Corporation								

a. Rehabilitation/ Maintenance of Mabbayad - San Miguel Provincial Road (Mabbayad Section(, Echague, Isabela	a.	4,500,000.00	25.00%	42.10%	17.10%		4,500,000.00	0.00%	Project ongoing.
b. 11/13/2023	b.	4,479,746.60							
c. 1/11/2024	c.								
d.									
e. Echague, Isabela									
f. EDF 2023									
g. Provincial Engineer's Office									
h. JC Palomo Construction and Construction Supply									
a. Rehabilitation/ Maintenance of San Isidro - Ramon Provincial Road (San Isido Section), San Isidro, Isabela	a.	4,500,000.00	100.00%	100.00%	0.00%		4,500,000.00	0.00%	Project completed.
b. 9/28/2023	b.	4,496,184.12							
c. 11/26/2023	c.								
d.									
e. San Isidro, Isabela									
f. EDF 2023									
g. Provincial Engineer's Office									
h. Mar-Deb Construction and Development Corporation									

F. PHILIPPINE RURAL DEVELOPMENT PROJECT (OPERATION & MAINTENANCE)

a. Maintenance of Completed Magassi- Union- Camasi FMR, Cabagan and Tumauini, Isabela	a.	5,000,000.00	100.00%	100.00%	0.00%		5,000,000.00	0.00%	Project completed.
b. 6/6/2022	b.	4,996,728.08							
c. 11/02/2022	c.								
d.									
e. Tumauini, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. A.F. Manuel construction, Inc.									
a. Maintenance and Improvement of Completed Small Water Impounding Project (SWIP), Aguinaldo, Naguilian, Isabela	a.	100,000.00	100.00%	100.00%	0.00%		100,000.00	0.00%	Project completed.
b. 3/11/2022	b.	99,656.84							
c. 3/31/2022	c.								
d.									
e. Naguilian, Isabela									
f. EDF 2021									
g. Provincial Engineer's Office									
h. A.F. Manuel construction, Inc.									

a. Maintenance and Improvement of Completed Small Water Impounding Project (SWIP), Manaring, Naguilian, Isabela	a.	100,000.00	100.00%	100.00%	0.00%		100,000.00	0.00%	Project completed.
b. 3/16/2022	b.	99,607.62							
c. 4/04/2022	c.								
d. 4/04/2022									
e. Naguilian, Isabela									
f. EDF 2021									
g. Provincial Engineer's Office									
h. A.F. Manuel construction, Inc.									
a. Improvement of Mungbean Production and Marketing Enterprise Facility Fence, San Mateo, Isabela	a.	1,200,000.00	100.00%	100.00%	0.00%		1,200,000.00	0.00%	Project completed.
b. 3/31/2022	b.	1,141,194.84							
c. 5/29/2022	c.	1,141,194.82							
d. 6/09/2022									
e. San Mateo, Isabela									
f. REPROGRAMMING 2021									
g. Provincial Engineer's Office									
h. AHB Construction and Supply									
a. Maintenance and Improvement of Completed Small Water Impounding Project (SWIP), San Jose, Jones, Isabela	a.	200,000.00	100.00%	100.00%	0.00%		200,000.00	0.00%	Project completed.
b. 3/11/2022	b.	199,615.79							
c. 4/05/2022	c.								
d.									
e. Jones, Isabela									
f. EDF 2021									
g. Provincial Engineer's Office									
h. AF Manuel Construction, Inc.									
a. Repair/Improvement of Fingerlings Production and Marketing Enterprise Facilities, Cordon, Isabela	a.	5,000,000.00	100.00%	100.00%	0.00%		5,000,000.00	0.00%	Project completed.
b. 3/31/2022	b.	4,997,663.56							
c. 9/26/2022	c.	4,987,613.92							
d. 10/12/2022									
e. Cordon, Isabela									
f. REPROGRAMMING 2021									
g. Provincial Engineer's Office									
h. Isabela EBC Builders and Construction, Inc.									

a. Maintenance of Completed Virgoneza- San Antonio- Sto. Niño- Dabubu FMR, San Agustin, Isabela	a. 2,306,000.00	100.00%	100.00%	0.00%		2,306,000.00	0.00%	Project completed.
b. 6/09/2022	b. 2,302,994.22							
c. 7/23/2022	c.							
d. 7/23/2022								
e. San Agustin, Isabela								
f. Economic Development Fund 2022								
g. Provincial Engineer's Office								
h. AF Manuel Construction, Inc.								
a. Maintenance and Improvement of Canal- Access Road of Completed Small Water Impounding Project (SWIP), Santos, Quezon, Isabela	a. 1,500,000.00	100.00%	100.00%	0.00%		1,500,000.00	0.00%	Project completed.
b. 3/17/2022	b. 1,499,550.81							
c. 5/07/2022	c. 1,499,331.42							
d. 3/19/2023								
e. Quezon, Isabela								
f. EDF 2021								
g. Provincial Engineer's Office								
h. AF Manuel Construction, Inc.								
a. Maintenance of Completed Olango- Siempre Viva- Trinidad- Manano FMR, Mallig, Isabela	a. 1,187,000.00	100.00%	100.00%	0.00%		1,187,000.00	0.00%	Project completed.
b. 6/09/2022	b. 1,183,417.53							
c. 7/20/2022	c.							
d. 7/20/2022								
e. Mallig, Isabela								
f. Economic Development Fund 2022								
g. Provincial Engineer's Office								
h. AF Manuel Construction, Inc.								
a. Maintenance of Completed District III- Sta. Cruz FMR, San Manuel, Isabela	a. 3,791,400.00	100.00%	100.00%	0.00%		3,791,400.00	0.00%	Project completed.
b. 6/09/2022	b. 3,788,252.97							
c. 7/20/2022	c.							
d. 7/20/2022								
e. San Manuel, Isabela								
f. Economic Development Fund 2022								
g. Provincial Engineer's Office								
h. AF Manuel Construction, Inc.								
a. Maintenance of Completed San Placido- Sinamar FMR, Roxas, Isabela	a. 3,148,000.00	100.00%	100.00%	0.00%		3,148,000.00	0.00%	Project completed.
b. 6/11/2022	b. 3,144,421.01							
c. 9/26/2022	c.							
d. 9/26/2022								
e. Roxas, Isabela								
f. Economic Development Fund 2022								
g. Provincial Engineer's Office								
h. AF Manuel Construction, Inc.								

G. OTHER PUBLIC STRUCTURES

a. Construction of 10-units Modular Steel Isolation Facility at GFND Sr. Memorial Hospital, City of Ilagan, Isabela	a.	3,000,000.00	100.00%	100.00%	0.00%		3,000,000.00	0.00%	Project completed.
b. 2/24/2022	b.	2,995,412.99							
c. 8/09/2022	c.								
d. 8/09/2022									
e. City of Ilagan, Isabela									
f. Reprogramming 2021									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Construction of 6-units Modular Steel Isolation Facility at Milagros Albano District Hospital, Cabagan, Isabela	a.	1,800,000.00	100.00%	100.00%	0.00%		1,800,000.00	0.00%	Project completed.
b. 2/24/2022	b.	1,795,544.65							
c. 6/09/2022	c.								
d. 6/09/2022									
e. Cabagan, Isabela									
f. Reprogramming 2021									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Construction of 7-units Modular Steel Isolation Facility at Provincial Capitol Compound, City of Ilagan, Isabela	a.	2,100,000.00	100.00%	100.00%	0.00%		2,100,000.00	0.00%	Project completed.
b. 2/24/2022	b.	2,095,089.80							
c. 6/23/2022	c.								
d. 6/23/2022									
e. City of Ilagan, Isabela									
f. Reprogramming 2021									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Construction of Plastic Factory Warehouse, Capitol Compound, Alibagu, City of Ilagan, Isabela	a.	6,357,850.00	100.00%	100.00%	0.00%		6,357,850.00	0.00%	Project completed.
b. 6/10/2022	b.	6,352,207.05							
c. 12/06/2022	c.	6,352,139.82							
d. 4/08/2023									
e. City of Ilagan, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Completion of Command Center, Capitol Compound, Alibagu, City of Ilagan, Isabela	a.	13,600,000.00	100.00%	100.00%	0.00%		13,600,000.00	0.00%	Project completed.
b. 6/10/2022	b.	13,585,469.63							
c. 3/20/2023	c.	13,585,469.09							
d. 7/12/2023									
e. City of Ilagan, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									

a. Completion of Rattan Processing Facility, Cab. 10, City of Ilagan, Isabela	a.	15,000,000.00	100.00%	100.00%	0.00%		15,000,000.00	0.00%	Project completed.
b. 6/10/2022	b.	14,985,194.40							
c. 1/05/2023	c.								
d. 3/15/2023									
e. City of Ilagan, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Completion of SWAD Building, Capitol Compound, Barangay Alibagu, City of Ilagan, City of Ilagan, Isabela	a.	5,000,000.00	100.00%	100.00%	0.00%		5,000,000.00	0.00%	Project completed.
b. 6/11/2022	b.	4,994,997.83							
c. 8/29/2022	c.	4,994,994.58							
d. 9/19/2022									
e. City of Ilagan, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. SMT Construction									
a. Cabagan Mechanical Dryer Warehouse Upgrading (Water System) and Site Improvement, Cabagan, Isabela	a.	3,800,000.00	100.00%	100.00%	0.00%		3,800,000.00	0.00%	Project completed.
b. 6/30/2022	b.	3,794,642.37							
c. 11/18/2022	c.								
d. 11/16/2022									
e. Cabagan, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Completion of Multi-purpose Hall, Biga Oriental, Sto Tomas, Isabela	a.	1,500,000.00	100.00%	100.00%	0.00%		1,500,000.00	0.00%	Project completed.
b. 6/30/2022	b.	1,495,245.51							
c. 8/18/2022	c.	1,495,127.99							
d. 10/17/2022									
e. Sto. Tomas, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Completion of Multi-purpose Hall, Biga Occidental, Sto Tomas, Isabela	a.	1,500,000.00	100.00%	100.00%	0.00%		1,500,000.00	0.00%	Project completed.
b. 6/30/2022	b.	1,496,726.03							
c. 8/18/2022	c.								
d. 8/18/2022									
e. Sto. Tomas, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									

a. Completion of Multi-purpose Hall, Bubug, Sto Tomas, Isabela	a.	1,500,000.00	100.00%	100.00%	0.00%		1,500,000.00	0.00%	Project completed.
b. 6/30/2022	b.	1,497,507.82							
c. 8/20/2022	c.	1,497,431.37							
d. 10/19/2022									
e. Sto. Tomas, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Completion of Multi-purpose Hall, Calanigan Sur, Sto Tomas, Isabela	a.	1,500,000.00	100.00%	100.00%	0.00%		1,500,000.00	0.00%	Project completed.
b. 6/30/2022	b.	1,496,046.74							
c. 10/10/2022	c.	1,495,668.43							
d. 11/24/2022									
e. Sto. Tomas, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Completion of Multi-purpose Hall, Calinaoan Norte, Sto Tomas, Isabela	a.	15,000.00	100.00%	100.00%	0.00%		15,000.00	0.00%	Project completed.
b. 6/30/2022	b.	1,494,319.35							
c. 8/18/2022	c.								
d. 10/02/2022									
e. Sto. Tomas, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Completion of Multi-purpose Hall, Calinaoan Malasin, Sto Tomas, Isabel	a.	1,500,000.00	100.00%	100.00%	0.00%		1,500,000.00	0.00%	Project completed.
b. 6/30/2022	b.	1,494,494.82							
c. 8/18/2022	c.								
d. 10/02/2022									
e. Sto. Tomas, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Completion of Multi-purpose Hall, Bagabag, Sto Tomas, Isabela	a.	1,500,000.00	100.00%	100.00%	0.00%		1,500,000.00	0.00%	Project completed.
b. 6/30/2022	b.	1,494,319.35							
c. 8/18/2022	c.	1,494,165.14							
d. 10/17/2022									
e. Sto. Tomas, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									

a. Completion of Multi-purpose Hall, Barumbong, Sto Tomas, Isabela	a.	1,500,000.00	100.00%	100.00%	0.00%		1,500,000.00	0.00%	Project completed.
b. 6/30/2022	b.	1,497,690.20							
c. 10/20/2022	c.								
d. 10/04/2022									
e. Sto. Tomas, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Completion of Multi-purpose Hall, Antagan, Sto Tomas, Isabela	a.	1,500,000.00	100.00%	100.00%	0.00%		1,500,000.00	0.00%	Project completed.
b. 6/24/2022	b.	1,496,046.74							
c. 10/04/2022	c.	1,495,972.71							
d. 12/09/2022									
e. Sto. Tomas, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Completion of Multi-purpose Hall, Calanigan Norte, Sto Tomas, Isabela	a.	1,500,000.00	100.00%	100.00%	0.00%		1,500,000.00	0.00%	Project completed.
b. 10/07/2022	b.	1,496,182.97							
c. 12/16/2022	c.								
d. 12/16/2022									
e. Sto. Tomas, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Completion of Multi-Purpose Hall Colungan Sto Tomas, isabela	a.	1,500,000.00	100.00%	100.00%	0.00%		1,500,000.00	0.00%	Project completed.
b. 9/20/2022	b.	1,495,319.35							
c. 11/24/2022	c.								
d. 1/24/2022									
e. Sto. Tomas, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Concreting of Hand Wash Facilities of Barumbong Elementary School, Barumbong, Sto. Tomas, Isabela	a.	400,000.00	100.00%	100.00%	0.00%		400,000.00	0.00%	Project completed.
b. 10/02/2022	b.	395,843.64							
c. 10/30/2022	c.								
d. 10/30/2022									
e. Sto. Tomas, Isabela									
f. SEF 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									

a. Construction of General Services Office Extension building Capitol Compound, Alibagu, City of Ilagan	a.	2,969,420.00	100.00%	100.00%	0.00%		2,969,420.00	0.00%	Project completed.
b. 10/12/2022	b.	2,964,321.56							
c. 2/08/2023	c.								
d. 3/18/2023									
e. City of Ilagan, Isabela									
f. PGO CO 1-07-04-010									
g. Provincial Engineer's Office									
h. AGT Builders and Construction Supply									
a. Construction of Barn Milking Parlor, Brgy. Ballacayu, San Pablo, Isabela	a.	4,064,591.00	100.00%	100.00%	0.00%		4,064,591.00	0.00%	Project completed.
b. 9/22/2022	b.	4,059,300.28							
c. 1/19/2023	c.								
d. 1/29/2023									
e. San Pablo, Isabela									
f. OPA-PGO CO									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Construction of Dairy Barn Farm Building, Brgy. Ballacayu, San Pablo, Isabela	a.	9,788,581.00	100.00%	100.00%	0.00%		9,788,581.00	0.00%	Project completed.
b. 9/22/2022	b.	9,771,019.34							
c. 4/19/2023	c.	9,771,003.07							
d. 4/19/2023									
e. San Pablo, Isabela									
f. Economic Development Fund 2022									
g. OPA-PGO CO									
h. Dragon Twelve Builders and Construction Supply									
a. Construction of Barangay Hall, Union, Cabagan, Isabela	a.	1,000,000.00	100.00%	100.00%	0.00%		1,000,000.00	0.00%	Project completed.
b. 8/12/2022	b.	995,479.48							
c. 10/19/2022	c.	995,215.83							
d. 10/19/2022									
e. Cabagan, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Construction of Five (5) Classroom (Isabela School for the Deaf), Capitol Compound, City of Ilagan, Isabela	a.	8,000,000.00	100.00%	100.00%	0.00%		8,000,000.00	0.00%	Project completed.
b. 10/04/2022	b.	7,983,533.16							
c. 4/01/2023	c.	7,983,210.66							
d. 5/21/2023									
e. City of Ilagan, Isabela									
f. PGO CO 1-07-04-010									
g. Provincial Engineer's Office									
h. RD Bedaña Construction and Supplies									

a. Construction of Public Market (Phase I), Cabagan, Isabela	a.	40,000,000.00	92.84%	75.20%	-17.64%		40,000,000.00	0.00%	Project ongoing.
b. 10/02/2022	b.	39,955,141.21							
c. 10/06/2023	c.								
d. 11/02/2023									
e. Cabagan, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. RRC Co., Inc									
a. Rehabilitation of Lingap Center, Capitol Compound, City of Ilagan, Isabela	a.	600,000.00	100.00%	100.00%	0.00%		600,000.00	0.00%	Project completed.
b. 9/20/2022	b.	594,990.52							
c. 11/18/2022	c.								
d. 11/18/2022									
e. City of Ilagan, Isabela									
f. PGO CO 1-07-04-010									
g. Provincial Engineer's Office									
h. SMT Construction									
a. Renovation of Provincial Assessors Office (Mezzanine), Alibagu, City of Ilagan, Isabela	a.	3,047,000.00	100.00%	100.00%	0.00%		3,047,000.00	0.00%	Project completed.
b. 9/21/2022	b.	3,041,920.93							
c. 12/09/2022	c.	3,041,879.42							
d. 9/03/2023									
e. City of Ilagan, Isabela									
f. PGO CO 1-07-04-010									
g. Provincial Engineer's Office									
h. SMT Construction									
a. Renovation of Senior Citizen Center, Cabagan, Isabela	a.	333,333.33	100.00%	100.00%	0.00%		333,333.33	0.00%	Project completed.
b. 12/09/2022	b.	330,422.01							
c. 1/07/2023	c.								
d. 1/07/2023									
e. Cabagan, Isabela									
f. PGO CO 1-07-04-010									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Establishment of Perimeter Fence at Cabagan Breeding Station, Cabagan, Isabela	a.	750,000.00	100.00%	100.00%	0.00%		750,000.00	0.00%	Project completed.
b. 12/05/2022	b.	746,978.02							
c. 1/07/2023	c.								
d. 1/07/2023									
e. Cabagan, Isabela									
f. CAPITAL OUTLAY									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									

a. Construction of Mezzanine Design for Rescue Records at PDRRMC, Capitol Compound, Alibagu, City of Ilagan	a. 2,500,000.00	100.00%	100.00%	0.00%		2,500,000.00	0.00%	Project completed.
b. 12/07/2022	b. 2,493,003.52							
c. 4/05/2023	c. 2,492,953.30							
d. 4/12/2023								
e. City of Ilagan, Isabela								
f. LDRRMF 9998 AB 2022								
g. Provincial Engineer's Office								
h. AGT Builders and Construction Supply								
a. Construction of Silage Bunker (Phase I), Brgy Ballacayu, San Pablo, Isabela	a. 15,000,000.00	100.00%	100.00%	0.00%		15,000,000.00	0.00%	Project completed.
b. 9/20/2022	b. 14,993,147.26							
c. 2/16/2023	c.							
d. 2/16/2023								
e. San Pablo, Isabela								
f. OPA-PGO CO								
g. Provincial Engineer's Office								
h. Dragon Twelve Builders and Construction Supply								
a. Construction of New Poultry House at Cabagan Breeding Station, Cabagan, Isabela	a. 1,369,095.00	100.00%	100.00%	0.00%		1,369,095.00	0.00%	Project completed.
b. 1/13/2023	b. 1,363,634.91							
c. 3/06/2023	c.							
d. 3/06/2023								
e. Cabagan, Isabela								
f. Reprogramming 2021								
g. Provincial Engineer's Office								
h. Dragon Twelve Builders and Construction Supply								
a. Construction of Elevated Water Tank at Cabagan Breeding Station, Cabagan, Isabela	a. 500,000.00	100.00%	100.00%	0.00%		500,000.00	0.00%	Project completed.
b. 1/13/2023	b. 495,681.45							
c. 2/11/2023	c.							
d. 2/11/2023								
e. Cabagan, Isabela								
f. PGO 1011-12107049900								
g. Provincial Engineer's Office								
h. Dragon Twelve Builders and Construction Supply								
a. Renovation and Improvement of Provincial Ecology Center (Phase I), Provincial Capitol Compound, Alibagu, City of Ilagan, Isabela	a. 1,000,000.00	100.00%	100.00%	0.00%		1,000,000.00	0.00%	Project completed.
b. 1/12/2023	b. 993,339.85							
c. 3/27/2023	c. 993,325.15							
d. 3/27/2023								
e. City of Ilagan, Isabela								
f. PGO 1011-12107049900								
g. Provincial Engineer's Office								
h. Dragon Twelve Builders and Construction Supply								

a. Restoration and Rehabilitation of the Provincial and Mega Nurseries, Provincial Capitol Compound, Alibagu, City of Ilagan, Isabela	a.	1,000,000.00	100.00%	100.00%	0.00%		1,000,000.00	0.00%	Project completed.
b. 1/12/2023	b.	996,980.73							
c. 3/27/2023	c.								
d. 3/27/2023									
e. City of Ilagan, Isabela									
f. PGO 1011-12107049900									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Installation of Water System at San Mariano Mechanical Dryer Warehouse, San Mariano, Isabela	a.	300,000.00	100.00%	100.00%	0.00%		300,000.00	0.00%	Project completed.
b. 6/29/2022	b.	285,346.35							
c. 8/12/2022	c.								
d.									
e. San Mariano, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. GB Carlos Construction									
a. Repair of 2-Storey Multipurpose Building at Cadsalan Elementary School, San Mariano, Isabela	a.	800,000.00	100.00%	100.00%	0.00%		800,000.00	0.00%	Project completed.
b. 9/26/2022	b.	792,442.75							
c. 11/04/2022	c.								
d.									
e. San Mariano, Isabela									
f. SEF 2022									
g. Provincial Engineer's Office									
h. YZK Builders									
a. Construction of Elevated Water Tank, Santos, San Agustin, Isabela	a.	308,950.00	100.00%	100.00%	0.00%		308,950.00	0.00%	Project completed.
b. 6/24/2022	b.	302,403.83							
c. 7/23/2022	c.								
d.									
e. San Agustin, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. GB Carlos Construction									
a. Construction of 1 Span Roofing Villa Bello Sports Center, Jones, Isabela	a.	1,600,000.00	100.00%	100.00%	0.00%		1,600,000.00	0.00%	Project completed.
b. 8/14/2022	b.	1,596,837.63							
c. 10/02/2022	c.								
d. 12/08/2022									
e. Jones, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Mardeb Cnstruction and Development Corp.									

a. Construction of 13-units Modular Steel Isolation Facility at Manuel A. Roxas District Hospital, Roxas, Isabela	a.	3,900,000.00	100.00%	100.00%	0.00%		3,900,000.00	0.00%	Project completed.
b. 2/24/2022	b.	3,895,156.69							
c. 10/11/2022	c.								
d. 10/11/2022									
e. Roxas, Isabela									
f. Reprogramming 2021									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Construction of Elevated Steel Tank with Submersible Pump and Accessories, AMARI, Matusalem, Roxas, Isabela	a.	1,000,000.00	100.00%	100.00%	0.00%		1,000,000.00	0.00%	Project completed.
b. 6/24/2022	b.	995,376.38							
c. 8/04/2022	c.								
d.									
e. Roxas, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Construction of 6-units Modular Steel Isolation Facility at Cauayan District Hospital, Cauayan City, Isabela	a.	1,800,000.00	100.00%	100.00%	0.00%		1,800,000.00	0.00%	Project completed.
b. 2/24/2022	b.	1,795,544.65							
c. 6/09/2022	c.								
d. 6/09/2022									
e. Cauayan City, Isabela									
f. Reprogramming 2021									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Construction of 6-units Modular Steel Isolation Facility at Echague District Hospital, Echague, Isabela	a.	1,800,000.00	100.00%	100.00%	0.00%		1,800,000.00	0.00%	Project completed.
b. 2/24/2022	b.	1,795,544.65							
c. 6/09/2022	c.								
d. 6/09/2022									
e. Echague, Isabela									
f. Reprogramming 2021									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Construction of Multi-Purpose Building at Echague National High School, Echague, isabela	a.	9,900,000.00	100.00%	100.00%	0.00%		9,900,000.00	0.00%	Project completed.
b. 6/09/2022	b.	9,890,126.20							
c. 3/05/2022	c.								
d. 3/05/2022									
e. Echague, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. Casan Construction and Trading									

a. Installation of Water System at Echague Mechanical Dryer Warehouse, Echague, Isabela	a.	300,000.00	100.00%	100.00%	0.00%		300,000.00	0.00%	Project completed.
b. 6/29/2022	b.	285,346.35							
c. 8/12/2022	c.								
d.									
e. Echague, Isabela									
f. Economic Development Fund 2022									
g. Provincial Engineer's Office									
h. GB Carlos Construction									
a. Establishment of Perimeter Fence at Satellite Breeding Station, Echague, Isabela	a.	1,432,000.00	100.00%	100.00%	0.00%		1,432,000.00	0.00%	Project completed.
b. 10/02/2022	b.	1,421,372.41							
c. 11/26/2022	c.								
d. 11/26/2022									
e. Echague, Isabela									
f. PVET CO-PPA									
g. Provincial Engineer's Office									
h. VB Manubay Construction									
a. Rehab/ Improvement of San Jose SWIP Access Road with Box Culvert, Jones, Isabela	a.	1,250,000.00	100.00%	100.00%	0.00%		1,250,000.00	0.00%	Project completed.
b. 12/02/2022	b.	1,247,341.72							
c. 1/20/2023	c.								
d.									
e. Jones, Isabela									
f. Reprogramming 2021									
g. Provincial Engineer's Office									
h. Mardeb Cnstruction and Development Corp.									
a. Rehabilitation/ Improvement of Veterenary Office, City of Ilagan, Isabela	a.	3,200,000.00	85.00%	80.00%	-5.00%		3,200,000.00	0.00%	Project ongoing.
b. 4/27/2023	b.	3,196,975.30							
c. 8/24/2023	c.								
d.									
e. City of Ilagan, Isabela									
f. PGO CO 1-07-04-010									
g. Provincial Engineer's Office									
h. SMT Construction									
a. Construction of Prov'l. Animal Disease Diagnostic Lab., Alibagu, City of Ilagan, Isabela	a.	5,000,000.00	100.00%	90.00%	-10.00%		5,000,000.00	0.00%	Project ongoing.
b. 4/27/2023	b.	4,997,000.00							
c. 12/22/2023	c.								
d.									
e. City of Ilagan, Isabela									
f. PVET CO-PPA									
g. Provincial Engineer's Office									
h. SMT Construction									

a. Rehabilitation of Public Confort Rooms at Provincial Capitol Building, Alibagu, City of Ilagan, Isabela	a. 7,780,560.00	100.00%	100.00%	0.00%		7,780,560.00	0.00%	Project completed.
b. 5/19/2023	b. 7,777,528.45							
c. 9/15/2023	c.							
d.								
e. City of Ilagan, Isabela								
f. PGO CO 1-07-04-010 Cont.								
g. Provincial Engineer's Office								
h. SMT Construction								
a. Establishment of Perimeter Fence at Cabagan Breeding Station (Phase II), Cabagan, Isabela	a. 1,000,000.00	100.00%	100.00%	0.00%		1,000,000.00	0.00%	Project completed.
b. 8/07/2023	b. 996,567.37							
c. 9/14/2023	c.							
d.								
e. Cabagan, Isabela								
f. PVET OTHER PPA 1-07-04-990 REPROGRAM								
g. Provincial Engineer's Office								
h. Dragon Twelve Builders and Construction Supply								
a. Rehabilitation and Electrical System Upgrading of Provincial Capitol Isabela Phase 2, Capitol Compound, Alibagu, City of Ilagan, Isabela	a. 9,529,100.00	100.00%	100.00%	0.00%		9,529,100.00	0.00%	Project completed.
b. 5/19/2023	b. 9,528,185.42							
c. 9/15/2023	c.							
d.								
e. City of Ilagan, Isabela								
f. PGO CO 1-07-04-010 (Reprogramming 2022)								
g. Provincial Engineer's Office								
h. Joel U. Acosta Electrical Services								
a. Rehabilitation of Echague Grains Center Phase 1, Brgy. Ipil, Echague, Isabela	a. 46,331,000.00	28.00%	53.86%	25.86%		46,331,000.00	0.00%	Project ongoing.
b. 8/07/2023	b. 46,318,916.67							
c. 7/31/2025	c.							
d.								
e. Echague, Isabela								
f. REPROGRAM 2022 PGO CO 1-07-04-010								
g. Provincial Engineer's Office								
h. Dragon Twelve Builders and Construction Supply								
a. Construction of Water System for Hemodialysis Center, GFND Memorial Hospital, Ilagan City, Isabela	a. 1,596,540.00	100.00%	100.00%	0.00%		1,596,540.00	0.00%	Project completed.
b. 8/18/2023	b. 1,591,791.06							
c. 9/01/2023	c.							
d.								
e. City of Ilagan, Isabela								
f. PGO 1011 SB#01 2023 (TET)								
g. Provincial Engineer's Office								
h. Dragon Twelve Builders and Construction Supply								

a. Construction of Elevated Water Tank for Hemodialysis Center, GFND Memorial Hospital, Ilagan City, Isabela	a.	2,499,260.00	100.00%	90.00%	-10.00%		2,499,260.00	0.00%	Project ongoing.
b. 8/18/2023	b.	2,493,871.81							
c. 10/24/2023	c.								
d.									
e. Ilagan City, Isabela									
f. PGO 1011 SB#01 2023 (TET)									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Construction of Septic Tank at Gov. Faustino N. Dy Memorial Hospital, Ilagan City, Isabela	a.	141,100.00	100.00%	90.00%	-10.00%		141,100.00	0.00%	Project ongoing.
b. 8/18/2023	b.	138,376.62							
c. 9/16/2023	c.								
d.									
e. Ilagan City, Isabela									
f. PGO 1011 SB#01 2023 (TET)									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Construction of Elevated Water Tank for Hemodialysis Center, Milagros Albano District Hospital, Cabagan, Isabela	a.	2,499,260.00	100.00%	100.00%	0.00%		2,499,260.00	0.00%	Project completed.
b. 8/18/2023	b.	2,495,088.98							
c. 10/24/2023	c.								
d.									
e. Cabagan, Isabela									
f. PGO 1011 SB#01 2023 (TET)									
g. Provincial Engineer's Office									
h. Camberwell Construction and Supplies									
a. Construction of Elevated Water Tank for Hemodialysis Center, Manuel A. Roxas District Hospital, Roxas, Isabela	a.	2,499,260.00	100.00%	100.00%	0.00%		2,499,260.00	0.00%	Project completed.
b. 8/18/2023	b.	2,497,130.10							
c. 10/24/2023	c.								
d.									
e. Roxas, Isabela									
f. PGO 1011 SB#01 2023 (TET)									
g. Provincial Engineer's Office									
h. Mardeb Cnstruction and Development Corp.									
a. Construction of Septic Tank at Manuel A. Roxas District Hospital, Roxas, Isabela	a.	141,100.00	100.00%	100.00%	0.00%		141,100.00	0.00%	Project completed.
b. 8/18/2023	b.	140,420.26							
c. 9/16/2023	c.								
d.									
e. Roxas, Isabela									
f. PGO 1011 SB#01 2023 (TET)									
g. Provincial Engineer's Office									
h. Mardeb Cnstruction and Development Corp.									

a. Construction of Elevated Water Tank for Hemodialysis Center, Cauayan District Hospital, Cauayan City, Isabela	a.	2,499,260.00	100.00%	100.00%	0.00%		2,499,260.00	0.00%	Project completed.
b. 8/18/2023	b.	2,495,088.98							
c. 10/24/2023	c.								
d.									
e. Cauayan City, Isabela									
f. PGO 1011 SB#01 2023 (TET)									
g. Provincial Engineer's Office									
h. Camberwell Construction and Supplies									
a. Construction of Elevated Water Tank for Hemodialysis Center, Echague District Hospital, Echague, Isabela	a.	2,499,260.00	100.00%	100.00%	0.00%		2,499,260.00	0.00%	Project completed.
b. 8/18/2023	b.	2,497,130.10							
c. 9/16/2023	c.								
d.									
e. Echague, Isabela									
f. PGO 1011 SB#01 2023 (TET)									
g. Provincial Engineer's Office									
h. Mardeb Cnstruction and Development Corp.									
a. Construction of Septic Tank at Echague District Hospital, Echague, Isabela	a.	141,100.00	100.00%	100.00%	0.00%		141,100.00	0.00%	Project completed.
b. 8/18/2023	b.	140,420.26							
c. 9/16/2023	c.								
d.									
e. Echague, Isabela									
f. PGO 1011 SB#01 2023 (TET)									
g. Provincial Engineer's Office									
h. Mardeb Cnstruction and Development Corp.									
a. Rehabilitation of San Pablo Freshwater Fish Farm, Caralucud, San Pablo, Isabela	a.	1,850,000.00	52.00%	76.60%	24.60%		1,850,000.00	0.00%	Project ongoing.
b. 9/08/2023	b.	1,845,868.85							
c. 1/04/2024	c.								
d.									
e. San Pablo, Isabela									
f. EDF 2023									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Construction of Slope Protection at Rattan Processing Center, Cabisera 10, City of Ilagan, Isabela	a.	16,404,825.00	62.00%	78.00%	16.00%		16,404,825.00	0.00%	Project ongoing.
b. 9/08/2023	b.	16,399,073.62							
c. 11/28/2023	c.								
d.									
e. City of Ilagan, Isabela									
f. PGO 1011 SB#01 2023 (TET)									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									

a. Improvement/ Rehabilitation of Milagros Albano District Hospital, Cabagan, Isabela	a.	6,390,350.00	100.00%	100.00%	0.00%		6,390,350.00	0.00%	Project completed.
b. 9/08/2023	b.	6,387,343.91							
c. 2/04/2024	c.								
d.									
e. Cabagan, Isabela									
f. PGO 1011 SB#01 2023 (TET)									
g. Provincial Engineer's Office									
h. SMT Construction									
a. Improvement/Rehabilitation of Echague District Hospital, Echague, Isabela	a.	5,000,000.00	35.00%	96.32%	61.32%		5,000,000.00	0.00%	Project ongoing.
b. 9/08/2023	b.	4,999,994.83							
c. 1/05/2024	c.								
d.									
e. Echague, Isabela									
f. PGO 1011 SB#01 2023 (TET)									
g. Provincial Engineer's Office									
h. SMT Construction									
a. Rehabilitation/ Improvement of Isabela Sports Complex (Steel Bleachers with Tensile Membrane), Capitol Compound, City of Ilagan, Isabela	a.	20,000,000.00	20.00%	10.00%	-10.00%		20,000,000.00	0.00%	Project ongoing.
b. 8/22/2023	b.	19,993,875.98							
c. 6/10/2024	c.								
d.									
e. City of Ilagan, Isabela									
f. EDF 2023									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Repair and Maintenance of Lingap Center, Capitol Compound, Alibagu, City of Ilagan, Isabela	a.	4,032,200.00	100.00%	80.00%	-20.00%		4,032,200.00	0.00%	Project ongoing.
b. 9/22/2023	b.	4,029,198.56							
c. 11/20/2023	c.								
d.									
e. City of Ilagan, Isabela									
f. PGO CO 1-07-04-010									
g. Provincial Engineer's Office									
h. SMT Construction									
a. Construction of 4 Storey Medical Arts Building (Phase IV), Calamagui 2nd, Ilagan City, Isabela	a.	15,000,000.00	60.00%	50.79%	-9.21%		15,000,000.00	0.00%	Project ongoing.
b. 9/22/2023	b.	14,992,427.31							
c. 3/19/2024	c.								
d.									
e. Ilagan City, Isabela									
f. DOH-HFEP									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									

a. Construction of Covered Walk Shaded Pathway and Concreting of Side Walk with Curve, Simanu, National H/S, Simanu, San Pablo, Isabela	a.	225,000.00	100.00%	100.00%	0.00%		225,000.00	0.00%	Project completed.
b. 9/22/2023	b.	221,292.94							
c. 10/11/2023	c.								
d.									
e. San Pablo, Isabela									
f. EDF 2023									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Completion of Multi-Purpose Building, Capitol Compound, Alibagu, Ilagan City, Isabela	a.	2,000,000.00	90.00%	80.00%	-10.00%		2,000,000.00	0.00%	Project ongoing.
b. 9/22/2023	b.	1,996,966.64							
c. 1/29/2024	c.								
d.									
e. Ilagan City, Isabela									
f. EDF 2023									
g. Provincial Engineer's Office									
h. RD Bedaña Construction and Supplies									
a. Construction of Silage Bunker (Phase2), Brgy. Ballacayu, San Pablo, Isabela	a.	15,000,000.00	100.00%	100.00%	0.00%		15,000,000.00	0.00%	Project completed.
b. 9/22/2023	b.	14,993,003.96							
c. 9/20/2024	c.								
d.									
e. Pablo, Isabela									
f. EDF 2023									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Construction of Water System for Water System for Hemodialysis Center, Milagros Albano District Hospital, Cabagan, Isabela	a.	1,596,540.00	100.00%	100.00%	0.00%		1,596,540.00	0.00%	Project completed.
b. 9/22/2023	b.	1,593,007.74							
c. 10/06/2023	c.								
d.									
e. Cabagan, Isabela									
f. PGO 1011 SB#01 2023 (TET)									
g. Provincial Engineer's Office									
h. Camberwell Construction and Supplies									
a. Construction of Septic Tank at Milagros Albano District Hospital, Cabagan, Isabela	a.	141,100.00	100.00%	100.00%	0.00%		141,100.00	0.00%	Project completed.
b. 9/22/2023	b.	138,769.42							
c. 10/21/2023	c.								
d.									
e. Cabagan, Isabela									
f. PGO 1011 SB#01 2023 (TET)									
g. Provincial Engineer's Office									
h. Camberwell Construction and Supplies									

a. Construction of Septic Tank at Cauayan District Hospital, Cauayan City, Isabela	a.	141,100.00	100.00%	100.00%	0.00%		141,100.00	0.00%	Project completed.
b. 9/22/2023	b.	138,769.42							
c. 10/21/2023	c.								
d.									
e. Cauayan City, Isabela									
f. PGO 1011 SB#01 2023 (TET)									
g. Provincial Engineer's Office									
h. Camberwell Construction and Supplies									
a. Rehabilitation of Provincial Information Office, Capitol Compound, Alibagu, City of Ilagan, Isabela	a.	3,800,000.00	100.00%	100.00%	0.00%		3,800,000.00	0.00%	Project completed.
b. 9/22/2023	b.	3,721,445.70							
c. 1/20/2024	c.								
d.									
e. City of Ilagan, Isabela									
f. PGO 1011 SB#01 2023 (TET)									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									

II. TRUST FUND

A. HEALTH FACILITIES ENHANCEMENT PROGRAM (DOH)

a. Construction of Medical Arts Building at GFND Memorial Hospital Phase III, City of Ilagan, Isabela	a.	5,000,000.00	100.00%	100.00%	0.00%		5,000,000.00	0.00%	Project completed.
b. 8/12/2022	b.	4,995,840.47							
c. 12/03/2022	c.	4,995,596.41							
d. 12/09/2022									
e. City of Ilagan, Isabela									
f. 2022 HFED									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									

B. TOBACCO EXCISE TAX

a. Improvement/ Rehabilitation of Cauayan District Hospital, Cauayan, Isabela	a.	9,262,540.00	21.00%	45.87%	24.87%		9,262,540.00	0.00%	Project ongoing.
b. 9/08/2023	b.	9,256,717.69							
c. 6/05/2024	c.								
d.									
e. Cauayan City, Isabela									
f. PGO 1011 SB#01 2023 (TET)									
g. Provincial Engineer's Office									
h. SMT Construction									

a. Improvement/ Rehabilitation of Milagros Albano District Hospital, Cabagan, Isabela	a.	15,000,000.00	52.00%	46.50%	-5.50%		15,000,000.00	0.00%	Project ongoing.
b. 12/09/2022	b.	14,979,895.91							
c. 11/17/2023	c.								
d. 1/29/2024									
e. Cauayan City, Isabela									
f. PGO 1011 SB# 01-1-07-04-990									
g. Provincial Engineer's Office									
h. GAPTV CONSTRUCTION SUPPLY									

C. DISASTER REHABILITATION AND RECONSTRUCTION ASSISTANCE PROGRAM

a. Construction of Damaged Slope Protection along Bagabag Creek, Sto. Tomas, Isabela	a.	5,000,000.00	100.00%	100.00%	0.00%		5,000,000.00	0.00%	Project completed.
b. 2/24/2022	b.	4,994,336.66							
c. 5/24/2022	c.								
d. 6/26/2022									
e. Sto. Tomas, Isabela									
f. LGSF DRRAP 2021									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Construction of Damaged Slope Protection along Union Creek, Cabagan, Isabela	a.	5,000,000.00	100.00%	100.00%	0.00%		5,000,000.00	0.00%	Project completed.
b. 2/24/2022	b.	4,994,965.10							
c. 5/24/2022	c.	4,993,884.34							
d. 5/24/2022									
e. Cabagan, Isabela									
f. LGSF DRRAP 2021									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Construction of Damaged Slope Protection along Magassi Creek, Cabagan, Isabela	a.	5,000,000.00	100.00%	100.00%	0.00%		5,000,000.00	0.00%	Project completed.
b. 2/24/2022	b.	4,995,110.12							
c. 5/24/2022	c.	4,995,769.38							
d. 6/26/2022									
e. Cabagan, Isabela									
f. LGSF DRRAP 2021									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Construction of Damaged Slope Protection along Cansan Creek, Cabagan, Isabela	a.	5,000,000.00	100.00%	100.00%	0.00%		5,000,000.00	0.00%	Project completed.
b. 2/24/2022	b.	4,995,110.12							
c. 5/24/2022	c.	4,994,004.51							
d. 5/24/2022									
e. Cabagan, Isabela									
f. LGSF DRRAP 2021									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									

a. Construction of Damaged Slope Protection along Tallag- Saui Creek, Cabagan, Isabela	a.	5,000,000.00	100.00%	100.00%	0.00%		5,000,000.00	0.00%	Project completed.
b. 2/18/2022	b.	4,994,525.36							
c. 5/18/2022	c.								
d.									
e. Cabagan, Isabela									
f. LGSF DRRAP 2021									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Construction of Damaged Slope Protection along Aggub- Saui Creek, Cabagan, Isabela	a.	5,000,000.00	100.00%	100.00%	0.00%		5,000,000.00	0.00%	Project completed.
b. 2/24/2022	b.	4,995,110.12							
c. 5/24/2022	c.	4,993,141.25							
d. 6/26/2022									
e. Cabagan, Isabela									
f. LGSF DRRAP 2021									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Construction of Damaged Slope Protection along Sitio Compra Creek, Cabagan, Isabela	a.	5,000,000.00	100.00%	100.00%	0.00%		5,000,000.00	0.00%	Project completed.
b. 2/24/2022	b.	4,993,901.93							
c. 5/24/2022	c.	4,993,288.98							
d. 5/24/2022									
e. Cabagan, Isabela									
f. LGSF DRRAP 2021									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									

III. SPECIAL EDUCATIONAL FUND (SEF)

a. Construction of E-Library, Capitol Compound, City Of Ilagan, Isabela	a.	13,000,000.00	100.00%	100.00%	0.00%		13,000,000.00	0.00%	Project completed.
b. 6/06/2022	b.	12,992,817.98							
c. 12/02/2022	c.								
d.									
e. City of Ilagan, Isabela									
f. SEF 2021									
g. Provincial Engineer's Office									
h. DST Metalcraft and Engineering Works									
a. Construction of 3CL Building at Balasig ES, Cabagan, Isabela	a.	3,000,000.00	100.00%	100.00%	0.00%		3,000,000.00	0.00%	Project completed.
b. 10/12/2022	b.	2,994,123.57							
c. 3/10/2023	c.								
d. 3/10/2023									
e. Divilacan, Isabela									
f. SEF 2022									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									

a. Construction of 2CL Building at La Salette ES, Benito Soliven, Isabela	a.	2,100,000.00	100.00%	100.00%	0.00%		2,100,000.00	0.00%	Project completed.
b. 8/11/2022	b.	2,055,348.37							
c. 11/23/2022	c.								
d. 11/23/2022									
e. Benito Soliven, Isabela									
f. SEF 2022									
g. Provincial Engineer's Office									
h. GR8 Builders Construction									
a. Construction of 2CL building at San Mariano II Central Integrated School, San Mariano, Isabela	a.	2,100,000.00	100.00%	100.00%	0.00%		2,100,000.00	0.00%	Project completed.
b. 8/14/2022	b.	2,013,192.45							
c. 11/26/2022	c.								
d. 11/26/2022									
e. San Mariano, Isabela									
f. SEF 2022									
g. Provincial Engineer's Office									
h. YZK Builders									
a. Construction of 2CL Building at Angadanan NHS, Angadanan, Isabela	a.	2,100,000.00	100.00%	100.00%	0.00%		2,100,000.00	0.00%	Project completed.
b. 8/11/2022	b.	2,095,931.21							
c. 11/23/2022	c.								
d. 11/23/2022									
e. Angadanan, Isabela									
f. SEF 2022									
g. Provincial Engineer's Office									
h. Mar-Deb Construction and Development Corporation									
a. Construction of 2CL Building at Dibuluan National High School, Jones, Isabela	a.	2,100,000.00	100.00%	100.00%	0.00%		2,100,000.00	0.00%	Project completed.
b. 8/14/2022	b.	2,095,128.12							
c. 11/26/2022	c.								
d. 11/26/2022									
e. Jones, Isabela									
f. SEF 2022									
g. Provincial Engineer's Office									
h. Mar-Deb Construction and Development Corporation									
a. Construction of 2CL Building at Lanting Region HS, Roxas, Isabela	a.	2,100,000.00	100.00%	100.00%	0.00%		2,100,000.00	0.00%	Project completed.
b. 8/10/2022	b.	2,091,530.14							
c. 11/22/2022	c.								
d. 2/05/2023									
e. Roxas, Isabela									
f. SEF 2022									
g. Provincial Engineer's Office									
h. A.F Manuel Consruction, Inc									

a. Construction of 2CL Building at Mallig Plains NHS, Mallig, Isabela	a.	2,100,000.00	100.00%	100.00%	0.00%		2,100,000.00	0.00%	Project completed.
b. 10/13/2022	b.	2,094,879.03							
c. 1/25/2023	c.								
d. 4/17/2023									
e. Mallig, Isabela									
f. SEF 2022									
g. Provincial Engineer's Office									
h. AGT Builders and Construction Supply									
a. Construction of (3CL) Three Classroom Building at Pag-asa Elementary School, Brgy. Pag Asa, Echague, Isabela	a.	3,000,000.00	100.00%	100.00%	0.00%		3,000,000.00	0.00%	Project completed.
b. 10/02/2022	b.	2,987,483.99							
c. 2/13/2023	c.								
d. 2/13/2023									
e. Echague, Isabela									
f. SEF 2022									
g. Provincial Engineer's Office									
h. VB Manubay Construction									
a. Repair of 2-Storey Multi Purpose Building at Cadsalan Elementary School, San Mariano, Isabela	a.	800,000.00	100.00%	100.00%	0.00%		800,000.00	0.00%	Project completed.
b. 10/31/2022	b.	792,442.75							
c. 12/09/2022	c.								
d. 12/09/2022									
e. San Mariano, Isabela									
f. SEF 2022									
g. Provincial Engineer's Office									
h. YZK Builders									
a. Construction of 2-CL E/S Building, Lourdes, Angadanan, Isabela	a.	2,400,000.00	100.00%	100.00%	0.00%		2,400,000.00	0.00%	Project completed.
b. 8/07/2023	b.	2,389,722.20							
c. 10/27/2023	c.								
d.									
e. Angadanan, Isabela									
f. SEF 2023									
g. Provincial Engineer's Office									
h. AGT Builders									
a. Construction of 1-unit, 3-CL School Building at Ambatali E/S, Ramon, Isabela	a.	3,600,000.00	100.00%	100.00%	0.00%		3,600,000.00	0.00%	Project completed.
b. 8/08/2023	b.	3,598,666.48							
c. 11/18/2023	c.								
d.									
e. Ramon, Isabela									
f. SEF 2023									
g. Provincial Engineer's Office									
h. A.F. Manuel Construction Inc.									

a. Construction of 1 Unit Two (2) CL School Building at Upi Elementary School, Gamu, Isabela	a.	2,400,000.00	100.00%	100.00%	0.00%		2,400,000.00	0.00%	Project completed.
b. 8/07/2023	b.	2,398,933.06							
c. 10/27/2023	c.								
d.									
e. Gamu, Isabela									
f. SEF 2023									
g. Provincial Engineer's Office									
h. Amianan Construction									
a. Construction of 2 CL School Building at Malibagu Elementary School, Echague, Isabela	a.	2,400,000.00	100.00%	100.00%	0.00%		2,400,000.00	0.00%	Project completed.
b. 8/08/2023	b.	2,394,946.56							
c. 10/28/2023	c.								
d.									
e. Echague, Isabela									
f. SEF 2023									
g. Provincial Engineer's Office									
h. A.F. Manuel Construction Inc.									
a. Construction of 2 CL School Building at Benguet Elementary School, Echague, Isabela	a.	2,400,000.00	100.00%	100.00%	0.00%		2,400,000.00	0.00%	Project completed.
b. 8/07/2023	b.	2,489,722.20							
c. 10/27/2023	c.								
d.									
e. Echague, Isabela									
f. SEF 2023									
g. Provincial Engineer's Office									
h. AGT Builders									
a. Construction of 1 Unit, 3-CL School Building at Dacque Elementary School, Sta. Maria,Isabela	a.	3,600,000.00	90.00%	80.00%	-10.00%		3,600,000.00	0.00%	Project ongoing.
b. 8/07/2023	b.	3,595,836.87							
c. 11/07/2023	c.								
d.									
e. Sta. Maria,Isabela									
f. SEF 2023									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders & Construction Supply									
a. Construction of Handwash Facilities and Comfort Rooms at Magallones, Massipi West, Cabagan, Isabela	a.	800,000.00	100.00%	100.00%	0.00%		800,000.00	0.00%	Project completed.
b. 9/08/2023	b.	795,327.86							
c. 10/26/2023	c.								
d.									
e. Cabagan, Isabela									
f. SEF 2023									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders & Construction Supply									

a. Completion of Multi-Purpose Building at San Guillermo Vocational and Industrial High School, San Guillermo, Isabela	a.	2,000,000.00	100.00%	100.00%	0.00%		2,000,000.00	0.00%	Project completed.
b. 8/08/2023	b.	1,998,799.35							
c. 11/06/2023	c.								
d.									
e. San Guillermo, Isabela									
f. SEF 2023									
g. Provincial Engineer's Office									
h. A.F. Manuel Construction Inc.									
a. Construction of 1-Unit Multi-Purpose Bldg. 1 CL type at Dicamay National High School, Jones, Isabela	a.	1,300,000.00	100.00%	100.00%	0.00%		1,300,000.00	0.00%	Project completed.
b. 8/08/2023	b.	1,295,634.93							
c. 10/08/2023	c.								
d.									
e. Jones, Isabela									
f. SEF 2023									
g. Provincial Engineer's Office									
h. A.F. Manuel Construction Inc.									
a. Completion of 1 unit, 2CL School Building at La Salette Elementary School, Benito Soliven, Isabela	a.	600,000.00	100.00%	100.00%	0.00%		600,000.00	0.00%	Project completed.
b. 8/07/2023	b.	596,505.51							
c. 10/07/2023	c.								
d.									
e. Benito Soliven, Isabela									
f. SEF 2023									
g. Provincial Engineer's Office									
h. GR8 Builders Construction									
a. Construction of 1 unit 1-CL School Building at Abut Elementary School, Quezon, Isabela	a.	1,200,000.00	100.00%	100.00%	0.00%		1,200,000.00	0.00%	Project completed.
b. 8/07/2023	b.	1,196,308.39							
c. 10/07/2023	c.								
d.									
e. Quezon, Isabela									
f. SEF 2023									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders & Construction Supply									
a. Completion of 1 Unit, 2CL School Building at Balagan Integrated School, San Mariano, ISabela	a.	900,000.00	100.00%	100.00%	0.00%		900,000.00	0.00%	Project completed.
b. 9/08/2023	b.	894,822.69							
c. 11/02/2023	c.								
d.									
e. San Mariano, Isabela									
f. SEF 2023									
g. Provincial Engineer's Office									
h. Camberwell Construction and Supplies									

a. Completion of 1-Unit Multi-Purpose Bldg. at Namnama Elementary School, Jones, Isabela	a.	1,300,000.00	100.00%	75.00%	-25.00%		1,300,000.00	0.00%	Project ongoing.
b. 9/08/2023	b.	1,298,944.68							
c. 10/25/2023	c.								
d.									
e. Jones, Isabela									
f. SEF 2023									
g. Provincial Engineer's Office									
h. A.F Manuel Consruction, Inc									
IV. CAPITAL OUTLAY									
a. Renovation of Office of Provincial Agriculture Phase 1, Capitol Building, City of Ilagan, Isabela	a.	5,000,000.00	100.00%	100.00%	0.00%		5,000,000.00	0.00%	Project completed.
b. 2/24/2022	b.	4,995,345.29							
c. 7/10/2022	c.								
d. 7/10/2022									
e. City of Ilagan, Isabela									
f. Capital Outlay									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									
a. Extension and Improvement of Provincial Engineer's Office, Capitol Compound, City of Ilagan, Isabela	a.	1,978,641.20	100.00%	100.00%	0.00%		1,978,641.20	0.00%	Project completed.
b. 2/24/2022	b.	1,970,826.11							
c. 5/04/2022	c.								
d. 5/04/2022									
e. City of Ilagan, Isabela									
f. PGO-Capital Outlay									
g. Provincial Engineer's Office									
h. RD Bedaña Construction and Supplies									
a. Construction of Provincial Motor Pool Repair Bay (Phase III), Capitol Compound, City of Ilagan, Isabela	a.	2,000,000.00	100.00%	100.00%	0.00%		2,000,000.00	0.00%	Project completed.
b. 2/24/2022	b.	1,991,939.27							
c. 5/16/2022	c.	1,991,910.30							
d. 6/12/2022									
e. City of Ilagan, Isabela									
f. PGO-Capital Outlay									
g. Provincial Engineer's Office									
h. RD Bedaña Construction and Supplies									
V. PGSO MOOE									
a. Repainting of Office and Replacement of Doors at Cabagan Breeding Station, Cabagan, Isabela	a.	430,808.00	100.00%	100.00%	0.00%		430,808.00	0.00%	Project completed.
b. 6/10/2022	b.	427,860.96							
c. 7/14/2022	c.								
d. 7/14/2022									
e. Cabagan, Isabela									
f. PGSO MOOE									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									

a. Repair of Comfort Room at Cabagan Breeding Station, Cabagan, Isabela	a.	178,283.00	100.00%	100.00%	0.00%		178,283.00	0.00%	Project completed.
b. 6/10/2022	b.	176,119.93							
c. 7/29/2022	c.								
d. 7/29/2022									
e. Cabagan, Isabela									
f. PGSO MOOE									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders and Construction Supply									

VI. Trust Fund DARPO-ISABELA

a. Concreting of Dolores - San Vicente - San Isidro FMR, Quirino, Isabela	a.	15,000,000.00	100.00%	100.00%	0.00%		15,000,000.00	0.00%	Project completed.
b. 4/12/2023	b.	14,721,604.26							
c. 9/08/2023	c.								
d.									
e. Quirino, Isabela									
f. Trust Fund DARPO-ISABELA									
g. Provincial Engineer's Office									
h. AGT Builders and Construction Supply									
a. Rehabilitation of Mambabanga to San Miguel FMR, Luna, Isabela	a.	15,000,000.00	100.00%	100.00%	0.00%		15,000,000.00	0.00%	Project completed.
b. 4/12/2023	b.	14,728,626.55							
c. 8/09/2023	c.								
d.									
e. Luna, Isabela									
f. Trust Fund DARPO-ISABELA									
g. Provincial Engineer's Office									
h. AGT Builders and Construction Supply									
a. Alibadabad, Disusuan, Angkalasag (Concreting), San Mariano, Isabela	a.	4,000,000.00	100.00%	100.00%	0.00%		4,000,000.00	0.00%	Project completed.
b. 4/12/2023	b.	3,924,910.34							
c. 6/10/2023	c.								
d.									
e. San Mariano, Isabela									
f. Trust Fund DARPO-ISABELA									
g. Provincial Engineer's Office									
h. Camberwell Construction & Supplies									
a. Sitio Curauitan, Malaya, (Concreting), San Mariano, Isabela	a.	5,000,000.00	100.00%	100.00%	0.00%		5,000,000.00	0.00%	Project completed.
b. 4/12/2023	b.	4,909,397.12							
c. 6/10/2023	c.								
d.									
e. San Mariano, Isabela									
f. Trust Fund DARPO-ISABELA									
g. Provincial Engineer's Office									
h. Camberwell Construction & Supplies									

a. Concreting of Gapa-Maradalayap FMR, Santo Tomas, Isabela	a.	15,000,000.00	100.00%	100.00%	0.00%		15,000,000.00	0.00%	Project completed.
b. 4/12/2023	b.	14,728,997.25							
c. 8/09/2023	c.								
d.									
e. Santo Tomas, Isabela									
f. Trust Fund DARPO-ISABELA									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders & Construction Supply									
a. Concreting of Villabuena - Naganacan FMR, Sta. Maria, Isabela	a.	15,000,000.00	100.00%	100.00%	0.00%		15,000,000.00	0.00%	Project completed.
b. 4/12/2023	b.	14,728,799.27							
c. 8/09/2023	c.								
d.									
e. Maria, Isabela									
f. Trust Fund DARPO-ISABELA									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders & Construction Supply									
a. Construction of Annanuman Bridge and Approaches, Annanuman, San Pablo, Isabela	a.	40,000,000.00	50.00%	46.58%	-3.42%		40,000,000.00	0.00%	Project ongoing.
b. 4/12/2023	b.	39,294,740.86							
c. 1/20/2024	c.								
d.									
e. San Pablo, Isabela									
f. Trust Fund DARPO-ISABELA									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders & Construction Supply									
a. Concreting of Quimalabasa Norte to Market Road, San Agustin, Isabela	a.	10,000,000.00	100.00%	100.00%	0.00%		10,000,000.00	0.00%	Project completed.
b. 4/12/2023	b.	9,727,729.70							
c. 7/10/2023	c.								
d.									
e. San Agustin, Isabela									
f. Trust Fund DARPO-ISABELA									
g. Provincial Engineer's Office									
h. JC Palomo Construction and Construction Supply									
a. Concreting of Sitio Dibulod Farm to Market Road, Jones, Isabela	a.	15,000,000.00	100.00%	80.72%	-19.28%		15,000,000.00	0.00%	Project ongoing.
b. 4/12/2023	b.	14,592,318.83							
c. 8/10/2023	c.								
d.									
e. Jones, Isabela									
f. Trust Fund DARPO-ISABELA									
g. Provincial Engineer's Office									
h. JC Palomo Construction and Construction Supply									

a. Concreting of Sitio Tribal Farm to Market Road, Jones, Isabela	a.	15,000,000.00	100.00%	82.10%	-17.90%		15,000,000.00	0.00%	Project ongoing.
b. 4/12/2023	b.	14,591,224.86							
c. 8/09/2023	c.								
d.									
e. Jones, Isabela									
f. Trust Fund DARPO-ISABELA									
g. Provincial Engineer's Office									
h. JC Palomo Construction and Construction Supply									
a. Concreting of Bannawag-Villa FMR with Box Culvert, Bannawag - Villa, Angadanan, Isabela	a.	15,000,000.00	100.00%	100.00%	0.00%		15,000,000.00	0.00%	Project completed.
b. 4/12/2023	b.	14,731,425.35							
c. 9/08/2023	c.								
d.									
e. Angadanan, Isabela									
f. Trust Fund DARPO-ISABELA									
g. Provincial Engineer's Office									
h. MARDEB Construction & Dev't Corp									
a. Concreting of Bonifacio FMR with Box Culvert, Angadanan, Isabela	a.	17,000,000.00	100.00%	100.00%	0.00%		17,000,000.00	0.00%	Project completed.
b. 4/12/2023	b.	16,697,866.41							
c. 8/09/2023	c.								
d.									
e. Angadanan, Isabela									
f. Trust Fund DARPO-ISABELA									
g. Provincial Engineer's Office									
h. MARDEB Construction & Dev't Corp									
a. Concreting of Muñoz East - Quiling FMR, Roxas, Isabela	a.	15,000,000.00	100.00%	100.00%	0.00%		15,000,000.00	0.00%	Project completed.
b. 4/17/2023	b.	14,733,469.86							
c. 9/16/2023	c.								
d.									
e. Roxas, Isabela									
f. Trust Fund DARPO-ISABELA									
g. Provincial Engineer's Office									
h. MARDEB Construction & Dev't Corp									
a. Concreting of Viga - Canangan - Villa Domingo FMR with BC, Angadanan, Isabela	a.	15,000,000.00	100.00%	100.00%	0.00%		15,000,000.00	0.00%	Project completed.
b. 4/12/2023	b.	14,733,314.91							
c. 7/10/2023	c.								
d.									
e. Angadanan, Isabela									
f. Trust Fund DARPO-ISABELA									
g. Provincial Engineer's Office									
h. MARDEB Construction & Dev't Corp									

a. Construction/Concreting of Buenavista - San Roque Farm to Market Road, Angadanan, Isabela	a. 15,000,000.00	95.00%	89.31%	-5.69%		15,000,000.00	0.00%	Project ongoing.
b. 4/12/2023	b. 14,733,161.49							
c. 8/09/2023	c.							
d.								
e. Angadanan, Isabela								
f. Trust Fund DARPO-ISABELA								
g. Provincial Engineer's Office								
h. MARDEB Construction & Dev't Corp								
a. Rehab/Concreting of Diamantina FMR, Cabatuan, Isabela	a. 9,000,000.00	100.00%	100.00%	0.00%		9,000,000.00	0.00%	Project completed.
b. 4/12/2023	b. 8,837,829.73							
c. 9/08/2023	c.							
d.								
e. Cabatuan, Isabela								
f. Trust Fund DARPO-ISABELA								
g. Provincial Engineer's Office								
h. MARDEB Construction & Dev't Corp								
a. Rehab/Concreting of Rang-ay FMR, Cabatuan, Isabela	a. 13,000,000.00	100.00%	100.00%	0.00%		13,000,000.00	0.00%	Project completed.
b. 4/12/2023	b. 12,768,072.78							
c. 9/08/2023	c.							
d.								
e. Cabatuan, Isabela								
f. Trust Fund DARPO-ISABELA								
g. Provincial Engineer's Office								
h. MARDEB Construction & Dev't Corp								
a. Concreting of Namnama - Villa Bello Farm to Market Road, Jones, Isabela	a. 7,000,000.00	100.00%	100.00%	0.00%		7,000,000.00	0.00%	Project completed.
b. 4/12/2023	b. 6,872,460.34							
c. 6/30/2023	c.							
d.								
e. Jones, Isabela								
f. Trust Fund DARPO-ISABELA								
g. Provincial Engineer's Office								
h. MDU Enterprises and Construction								
a. Concreting of San Miguel FMR, Burgos, Isabela	a. 15,000,000.00	100.00%	100.00%	0.00%		15,000,000.00	0.00%	Project completed.
b. 4/12/2023	b. 14,717,413.60							
c. 9/05/2023	c.							
d.								
e. Burgos, Isabela								
f. Trust Fund DARPO-ISABELA								
g. Provincial Engineer's Office								
h. R.S.K.M. Construction Services								

a. Construction Concreting of San Ramon - Bagong Tanza FMR, Aurora, Isabela	a.	15,000,000.00	100.00%	100.00%	0.00%		15,000,000.00	0.00%	Project completed.
b. 4/12/2023	b.	14,417,233.46							
c. 8/09/2023	c.								
d.									
e. Aurora, Isabela									
f. Trust Fund DARPO-ISABELA									
g. Provincial Engineer's Office									
h. RR Builders									

VII. Trust Fund DA

a. Swine AI sa Barangay (SWAIB) - Cabagan Breeding Satation, Cabagan, Isabela	a.	2,547,000.00	100.00%	100.00%	0.00%		2,547,000.00	0.00%	Project completed.
b. 4/12/2023	b.	2,542,045.35							
c. 6/24/2023	c.								
d.									
e. Cabagan, Isabela									
f. Trust Fund DA									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders & Construction Supply									

VIII. PGO 1011-12 CO 1-07-04-990

a. Installation of Solar Powered Pump Irigation System for Vegetable group Association Cooperative, Bagong Sikat, San Mateo	a.	750,000.00	100.00%	90.00%	-10.00%		750,000.00	0.00%	Project ongoing.
b. 4/17/2023	b.	744,201.96							
c. 5/16/2023	c.								
d.									
e. San Mateo, Isabela									
f. PGO 1011-12 CO 1-07-04-990									
g. Provincial Engineer's Office									
h. Camberwell Construction & Supplies									
a. Installation of Solar Powered Pump Irigation System for Vegetable group Association Cooperative, Ballacayu, San Pablo	a.	750,000.00	100.00%	100.00%	0.00%		750,000.00	0.00%	Project completed.
b. 4/17/2023	b.	746,522.93							
c. 5/16/2023	c.								
d.									
e. San Pablo, Isabela									
f. PGO 1011-12 CO 1-07-04-990									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders & Construction Supply									

a. Installation of Solar Powered Pump Irigation System for Vegetable group Association Cooperative, Bangquero, Reina Mercedes	a. 750,000.00	63.33%	63.34%	0.01%		750,000.00	0.00%	Project ongoing.
b. 4/17/2023	b. 744,101.60							
c. 5/16/2023	c.							
d.								
e. Reina Mercedes								
f. PGO 1011-12 CO 1-07-04-990								
g. Provincial Engineer's Office								
h. Camberwell Construction & Supplies								
a. Installation of Solar Powered Pump Irigation System for Vegetable group Association Cooperative, Bannagao, Aurora	a. 750,000.00	100.00%	60.00%	-40.00%		750,000.00	0.00%	Project ongoing.
b. 4/17/2023	b. 746,834.77							
c. 5/16/2023	c.							
d.								
e. Aurora, Isabela								
f. PGO 1011-12 CO 1-07-04-990								
g. Provincial Engineer's Office								
h. MARDEB Construction & Dev't Corp								
a. Installation of Solar Powered Pump Irigation System for Vegetable group Association Cooperative, Bungad, San Pablo	a. 750,000.00	100.00%	100.00%	0.00%		750,000.00	0.00%	Project completed.
b. 4/17/2023	b. 746,522.93							
c. 5/16/2023	c.							
d.								
e. San Pablo, Isabela								
f. PGO 1011-12 CO 1-07-04-990								
g. Provincial Engineer's Office								
h. Dragon Twelve Builders & Construction Supply								
a. Installation of Solar Powered Pump Irigation System for Vegetable group Association Cooperative, Caligayan, Tumauini	a. 750,000.00	100.00%	100.00%	0.00%		750,000.00	0.00%	Project completed.
b. 4/17/2023	b. 746,522.93							
c. 5/16/2023	c.							
d.								
e. Tumauini, Isabela								
f. PGO 1011-12 CO 1-07-04-990								
g. Provincial Engineer's Office								
h. Dragon Twelve Builders & Construction Supply								
a. Installation of Solar Powered Pump Irigation System for Vegetable group Association Cooperative, Dallao, Cordon	a. 750,000.00	100.00%	88.28%	-11.72%		750,000.00	0.00%	Project ongoing.
b. 4/17/2023	b. 744,201.96							
c. 5/16/2023	c.							
d.								
e. Cordon, Isabela								
f. PGO 1011-12 CO 1-07-04-990								
g. Provincial Engineer's Office								
h. Camberwell Construction & Supplies								

a. Installation of Solar Powered Pump Irigation System for Vegetable group Association Cooperative, Nagacan, Sta. Maria	a. 750,000.00	100.00%	100.00%	0.00%		750,000.00	0.00%	Project completed.
b. 4/17/2023	b. 746,522.93							
c. 5/16/2023	c.							
d.								
e. Sta. Maria, Isabela								
f. PGO 1011-12 CO 1-07-04-990								
g. Provincial Engineer's Office								
h. Dragon Twelve Builders & Construction Supply								
a. Installation of Solar Powered Pump Irigation System for Vegetable group Association Cooperative, Ngarag, Cabagan	a. 750,000.00	100.00%	100.00%	0.00%		750,000.00	0.00%	Project completed.
b. 4/17/2023	b. 746,522.93							
c. 5/16/2023	c.							
d.								
e. Cabagan, Isabela								
f. PGO 1011-12 CO 1-07-04-990								
g. Provincial Engineer's Office								
h. Dragon Twelve Builders & Construction Supply								
a. Installation of Solar Powered Pump Irigation System for Vegetable group Association Cooperative, Ollango, Mallig	a. 750,000.00	100.00%	90.00%	-10.00%		750,000.00	0.00%	Project ongoing.
b. 4/17/2023	b. 744,201.96							
c. 5/16/2023	c.							
d.								
e. Mallig, Isabela								
f. PGO 1011-12 CO 1-07-04-990								
g. Provincial Engineer's Office								
h. Camberwell Construction & Supplies								
a. Installation of Solar Powered Pump Irigation System for Vegetable group Association Cooperative, San Antonio, Cabagan	a. 750,000.00	100.00%	100.00%	0.00%		750,000.00	0.00%	Project completed.
b. 4/17/2023	b. 746,522.93							
c. 5/16/2023	c.							
d.								
e. Cabagan, Isabela								
f. PGO 1011-12 CO 1-07-04-990								
g. Provincial Engineer's Office								
h. Dragon Twelve Builders & Construction Supply								
a. Installation of Solar Powered Pump Irigation System for Vegetable group Association Cooperative, Sinamar, Roxas	a. 750,000.00	100.00%	89.94%	-10.06%		750,000.00	0.00%	Project ongoing.
b. 4/17/2023	b. 744,201.96							
c. 5/16/2023	c.							
d.								
e. Roxas, Isabela								
f. PGO 1011-12 CO 1-07-04-990								
g. Provincial Engineer's Office								
h. Dragon Twelve Builders & Construction Supply								

a. Installation of Solar Powered Pump Irigation System for Vegetable group Association Cooperative, Sto. Domingo, Luna	a.	750,000.00	100.00%	100.00%	0.00%		750,000.00	0.00%	Project completed.
b. 4/17/2023	b.	744,996.78							
c. 5/16/2023	c.								
d.									
e. Luna, Isabela									
f. PGO 1011-12 CO 1-07-04-990									
g. Provincial Engineer's Office									
h. AGT Builders and Construction Supply									
a. Installation of Solar Powered Pump Irigation System for Vegetable group Association Cooperative, Villa TJ Carmencita, Delfin Albano	a.	750,000.00	100.00%	100.00%	0.00%		750,000.00	0.00%	Project completed.
b. 4/17/2023	b.	746,522.93							
c. 5/16/2023	c.								
d.									
e. Delfin Albano, Isabela									
f. PGO 1011-12 CO 1-07-04-990									
g. Provincial Engineer's Office									
h. Dragon Twelve Builders & Construction Supply									

Note: Actual Disbursement to be furnished by the Provincia Accounting Office.

PREPARED BY:

COSME P. AGGABAO, Jr.
Assistant Provincial Engineer

CERTIFIED CORRECT:

VIRGILIO S. LORENZO
Provincial Engineer